| To:<br>STATE CORI             | 1020823 $1/-21$   | API NUMBER 15-    |                |                       |
|-------------------------------|---|-------------------|----------------|-----------------------|
| CONSERVAT                     | ION DIVISION - PLUGGING SECTION ${\sf SE}$ S ADO DERBY BUILDING | 4030              |                |                       |
| WICHITA,                      | KANSAS 67202  |                   | teet trom      | S section line        |
| TECHNICIA                     | N'S PLUGGING REPORT   | 4030              | feet from      | E section line        |
|                               | License # 4549  | Lease Name Rowl   |                |                       |
| Operator:<br>Name&<br>Addrass | Anadarko Petroleum Corporation                                  | County Seward     | . <del></del>  | 96.66                 |
|                               | P.O. Box 351  | Well Total Dept   |                | 2974fest              |
|                               | Liberal, KS 67905-0351  |                   |                | feet                  |
|                               |   | Surface Casing:   | Size 8 5/8     | feet 660              |
| DenobnadA                     | Oli Well Gas WellX  |                   |                | _                     |
|                               | l as hereinafter indicated                                      | <del></del>       | <u> </u>       |                       |
|                               | Contractor Sargent & Horton Plugg                               | ging, Inc.        | Licence Numb   | 31151                 |
|                               | Rt. 1, Box 49BA, Tyrone, OK 73951-97                            |                   | . C.CONSO MONE |                       |
|                               | <del></del> :-  |                   |                | 0.1                   |
|                               | o plug at: Hour: 9 a.m. Day:                                    | · ·               | <u></u>        | 'ear:19 <u>94</u>     |
|                               | proposal received from Don Horton                               | •                 | <del></del> -  | <del></del>           |
|                               | name) Sargent & Horton Plugging, Inc.                           |                   |                |                       |
| were: 5½                      | " at 2974' w/255 sx cement, PBTD 296                            | 52', Perfs at 26  | 34-46, 2664-2  | 2704, 2716-56         |
| lst plug                      | pump 2 sx hulls and 25 sx cement at                             | perfs,            |                | ·<br>                 |
| 2nd plug                      | pump 3 sx hulls and 25 sx cement,                               | Brd plug pump 2 s | x hulls and 2  | 5 sx cement,          |
| pressure                      | up, 4th plug pump 50 sx cement at                               | 700', 5th plug pu | mp 10 sx ceme  | ent at 40-04".        |
|                               | :   |                   |                |                       |
|                               | Plugging Proposi  | I Received by     | Glenn Barl     | .ow                   |
|                               |   |                   | (TECH          | VICIAN)               |
| Plugging                      | Operations attended by Agent?: All_                             | Part_             | X No           | one                   |
| Operation                     | ns Completed: Hour: 4:30 p.m.Day:                               | Month:            | 11 .           | rear:19 <sup>94</sup> |
| ACTUAL PL                     | UGGING REPORT 1st plug pumped 2 st                              | k hulls and 25 sx | cement at pe   | erfs on vacuum        |
|                               | /94. 2nd plug on 11/21/94-pumped 3 s                            | ex hulls and 25 s | x cement, the  | en 2 sx hulls and     |
| 25 sx ce                      | ment, pressured to 700#,  |                   |                |                       |
|                               |   |                   |                |                       |
|                               | pumped 10 sx cement at 40 to -4.                                |                   |                |                       |
|                               | ,   |                   |                | <del></del>           |
|                               | Used common cement by Sargent & Hor                             | ton Recovered 7   | 721 of 5½" as  | using.                |
| Kemarks:_                     | (if additional description is no                                | ocessary, use BAC | K of this fo   | rm.)                  |
| 11 NGa 18 10                  | bserve this plugging.   | 1                 | _              | $A \cap A$            |
| LIAAO                         |   | \$1gnod Slen      | m KB           | eslau \               |
| ATE                           | 2-6-94  |                   | CTECHNICIAN    | <del></del>           |

FORM CP-2/3 Rev.01-84