

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-189-22055-00-00  
Spot: NENESW Sec/Twnshp/Rge: 31-33S-38W  
2135 feet from S Section Line, 2280 feet from W Section Line  
Lease/Unit Name: BANE TRUST B Well Number: 2-31  
County: STEVENS Total Vertical Depth: 6375 feet

Operator License No.: 5147  
Op Name: BEREDCO, INC.  
Address: PO BOX 20380  
WICHITA, KS 67208

Conductor Pipe	Size: 20	feet: 40	# 20.7.79/207 19
Production Casing	Size: 4.5	feet: 6373	WITH 100 SX CMT
Surface Casing	Size: 13.375	feet: 706	WITH 400 SX CMT
Surface Casing	Size: 8.625	feet: 1540	WITH 250 SX CMT
Surface Casing	Size: 7	feet: 1841	WITH 250 SX CMT

Well Type: GAS UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 07/02/2003 10:00 AM  
Plug Co. License No.: 99996 Plug Co. Name: ALLIED CEMENT COMPANY  
Proposal Rcvd. from: GREG KLAUS Company: BEREDCO Phone: (316) 772-8650

Proposed Plugging Method: SAND TO 5945' WITH 4 SX CMT. STUB PLUG WITH 50 SX CMT. PLUG AT 600' WITH 50 SX CMT. PLUG AT 0-40' WITH 15 SX CMT. TIE ONTO ANNULUS AND PRESSURE TEST.

Plugging Proposal Received By: SCOTT ALBERG Witness Type: Plugging Operations 100% Witnessed (Complete)  
Date/Time Plugging Completed: 07/07/2003 4:00 PM KCC Agent: JIM HOLLAND

Actual Plugging Report:


PBTD 6120'. PERFS AT 5995-99'. CIBP @ 6120'. PERFS AT 6228-52'. BLEW WELL DOWN & SANDED OFF TO 50' ABOVE TOP PERF WITH 4 SX CMT TO 5940'. RIG UP ALLIED TO 8 5/8" X 13 3/8" ANNULUS. PUMP 200 SX CMT. SHUT DOWN. ON SLIGHT VACUUM. RIG UP TO 7" X 8 5/8" ANNULUS. PUMP 50 SX CMT & SHUT DOWN. RIG UP TO PULL 4 1/2". PUMP 50 SX CMT AT 1870'. GOOD CIRCULATION. PULL OUT OF HOLE TO 650'. LOAD HOLE & PUMP 50 SX CMT. GOOD CIRCULATION. PULL OUT OF HOLE TO 40'. PUMP 15 SX CMT TO SURFACE. RIG UP ALLIED TO 7" X 8 5/8" ANNULUS. PUMP 35 SX CMT. PRESSURE TO 300 PSIG & BLEW HOLE IN 7". SHUT IN. RIG UP TO 8 5/8" X 13 3/8" ANNULUS. PUMP 97 SX CMT. PRESSURE TO 500 PSIG & SHUT IN. 297 SX CMT TOTAL IN 8 5/8" X 13 3/8" ANNULUS. 85 SX CMT TOTAL IN 7" X 8 5/8" ANNULUS.

RECEIVED  
JUL 18 2003  
KCC WICHITA

Remarks: USED 60/40 POZMIX 6% GEL BY ALLIED. RECOVERED 1870' OF 4 1/2" CASING.

Plugged through: CSG

District: 01



Signed

Jim Holland (TECHNICIAN)

INVOICE  
DATE 7-18-03  
WV. NO. 2004060083

[Signature]  
Form CP-2/3