

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-051-00603-00-00
Spot: NENENW Sec/Twnshp/Rge: 23-11S-19W
4950 feet from S Section Line, 2970 feet from E Section Line
Lease Name: C E VINE A Well #: 1
County: ELLIS Total Vertical Depth: 3485 feet

Operator License No.:	String	Size	Depth (ft)	Pulled (ft)	Comments
<u>34938</u>	<u>PROD</u>	<u>5.5</u>	<u>3468</u>		<u>125 SX</u>
Op Name: <u>ARGENT ENERGY (US) HOLDINGS, INC</u>	<u>SURF</u>	<u>8.625</u>	<u>136</u>		<u>125 SX</u>
Address: <u>2 HOUSTON CENTER 909 FANNIN ST.</u> <u>HOUSTON, TX 77010</u>					

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 02/26/2015 9:00 AM
Plug Co. License No.: 31925 Plug Co. Name: QUALITY WELL SERVICE, INC.
Proposal Rcvd. from: DEAN HASELHORST Company: ARGEN ENERGY HOLDINGS Phone: (785) 650-9787

Proposed Plugging Method: Ordered 500 sx 60/40 pozmix 4% gel cement, 700 # hulls.
Well was flowing. Hit bridge at 1612'.

Plugging Proposal Received By: PAT STAAB WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 02/27/2015 11:00 AM KCC Agent: PAT STAAB

Actual Plugging Report:

Excel Wireline perforated at 1850', 1242' and 635'. Couldn't get gun down tubing to perforate 1850' shot. Quality Well Service ran in hole with tubing to 3400 and pumped 100 sx cement w/250 # hulls mixed in. Pulled tubing to 1994' and pumped 75 sx cement. Pulled tubing to 1343' and pumped 200 sx cement w/400 # hulls. Pulled tubing to 650' and pumped 85 sx cement. Pulled tubing. Pumped 40 sx cement on top and ran out of cement at 9:30pm. Cement did not circulate. Had 1800' of tubing cork screw.
02/27/2015- Tagged cement at 185' and topped off 5 1/2" casing with 25 sx cement. Hole standing full. Rigged to 8 5/8" casing and pumped 5 sx cement w/300 psi. Shut in pressure 300 psi.
GPS: 39.08771 -099.39909

Perfs:

Top	Bot	Thru	Comments
3468	3485		
3242	3246		
3204	3208		
3194	3198		
3077	3081		
3023	3027		
2916	2919		

Remarks: QUALITY WELL SERVICE TICKET # 6010

Plugged through: TBG

MAR 25 2015CKM

District: 04

Signed  (TECHNICIAN)

CM

KCC WICHITA

MAR 04 2015

MAR 18 2015

RECEIVED