4th plug pump mud to 2600' and pump 10 sx cement

5th plug pump mud to 1740' and pump 50 sx cement, 6th plug pump mud to 750' and pump 10 scement, 7th plug pump mud to Plugging Proposal Received by (TECHNICIAN)

40' - solid bridge - pump 8 sx cement.

Plugging Operations attended by Agent?: All Part X None

Operations Completed: Hour: 11:00 am Day: 13 Month: October Year: 19 84

ACTUAL PLUGGING REPORT 4 1/2" set at 6914' PBTD 6862' Perfs at 6350-6774'

1st plug pumped mud to 6708' and pumped 2 sx hulls and 10 sx cement to bottom, 2nd plug pump mud to 6313' and pumped 10 sx cement, 3rd plug pumped mud to 3325' and pumped 10 sx

cement, 4th plug pumped mud to 2600' and pumped 10 sx cement, 5th plug pumped mud to

1740' and pumped 50 sx cement, 6th plug pumped mud to 750' and pumped 10'sx cement COMMISSION

7th plug pumped mud to 40' - solid bridge - pumped 8 sx cement.

Remarks: Recovered 1934' of 4 1/2" casing. Used Common Sacked Cement by Midwest.

(If additional description is necessary, use BACK of this form, Your Global Division (1878) (1878).

10-18-84

Signed Paul G. Little

FORM CP-2/3 Rev.01-84