

To: 1 5-2 API NUMBER 15- 119 - 20,830 - 5000

STATE CORPORATION COMMISSION Wichita, State Office Bldg. - PLUGGING SECTION SW NW NE SE, SEC. 30, T 33 S, R 28

130 S. Market, Room 2078 Wichita, KS 67202

TECHNICIAN'S PLUGGING REPORT

Operator License # 4570 Lease Name * Mohler Unit Well # 11 * was Hissom #4-30

Operator: Samedan Oil Corporation County Meade 186.88

Name & Address 9400 N. Broadway, Ste. 700 Well Total Depth 5750 feet

Oklahoma City, OK 73114 Conductor Pipe: Size 20 feet 55

Surface Casing: Size 8 5/8 feet 1538

Abandoned Oil Well X Gas Well Input Well SWD Well D&A

Other well as hereinafter indicated

Plugging Contractor Double T Tool & Supply d/b/a/ Jet Well License Number 31646 Service

Address P.O. Box 607, Perryton, TX

Company to plug at: Hour: Day: 1 Month: 5 Year: 1997

Plugging proposal received from Lee Farmer (company name) Samedan Oil Corporation (phone) 405-262-7778

Work: 4 1/2" at 5750' w/150 sx cement. Perfs at 5602-32'

1st plug cut tubing at 5550' and squeezed perfs at 5602-32' with 100 lbs. hulls and 35 sx cement,

2nd plug back off tubing at 2000' and pump 25 sx cement at 1570',

3rd plug pump 80 sx cement out perfs,

4th plug pump 150 sx cement down 4 1/2" X 8 5/8" annulus.

Plugging Proposal Received by Steve Pfeifer (TECHNICIAN)

Plugging Operations attended by Agent?: All Part None

Operations Completed: Hour: Day: 2 Month: 5 Year: 1997

ACTUAL PLUGGING REPORT 1st plug pumped 35 sx cement and 100 lbs. hulls into Morrow perfs at 5602-32' leaving 700' cement in 2 3/8" tubing. Displaced with mud.

2nd plug loaded hole with mud and pumped 25 sx cement at 1570'. Displaced with mud,

Perforated casing at 550'. Pumped 58 bbls. mud, had good circulation.

3rd plug set cement retainer at 503', pumped 100 sx cement. Had good circulation up surface

casing but cement did not circulate. Stung out of retainer leaving 2 sx cement on retainer.

Remarks: Used 60/40 Pozmix 6% gel by Halliburton. No casing recovery. (over)

(if additional description is necessary, use BACK of this form.)

I (did not) observe this plugging.

Signed Stephen J. Pfeifer (TECHNICIAN)

48126 FORM CP-2/3 Rev. 01-84

ACTUAL PLUGGING REPORT CONT:

Cut off 8 5/8" and 4 1/2" casing at 3' below ground level.

4th plug topped off 4 1/2" casing annulus with 43 sx cement. Annulus full.

5th plug pumped 7 sx cement in 4 1/2" casing from 126-3'.