

To: 1 080101 2-24 API NUMBER 15- 189-21,281-0000
STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION App. SE NW SW, SEC. 13, T. 32 S, R 38 W/E
130 S. Market, Room 2078
Wichita, KS 67202

TECHNICIAN'S PLUGGING REPORT
1390 feet from S section line
1250 feet from W/E section line

Operator License # 4549 Lease Name Beesley D Well # 1H
Operator: Anadarko Petroleum Corporation County Stevens 94.90
Name & Address P.O. Box 351 Well Total Depth 2920 feet
Liberal, KS 67905-0351 Conductor Pipe: Size _____ feet
Surface Casing: Size 8 5/8 feet 605

Abandoned Oil Well _____ Gas Well Input Well _____ SMD Well _____ D&A _____
Other well as hereinafter indicated _____

Plugging Contractor Halliburton License Number _____
Address _____

Company to plug at: Hour: 9 a.m. Day: 20 Month: 2 Year: 19 97

Plugging proposal received from Fred Cress
(company name) Anadarko Petroleum Corp. (phone) 316-544-7240

Work: 5 1/2" at 2918' w/245 sx cement, PBD 2905', Perfs at 2560-2864' (8 sets)
1st plug set CIBP at 2530' with 5 sx cement on top,
load hole with mud and perforate at 630-631', establish circulation,
2nd plug pump 130 sx cement.

RECEIVED
KANSAS CORPORATION
197 FEB 26 10 17 AM '97
2-26-97

Plugging Proposal Received by Gary Winters
(TECHNICIAN)

Plugging Operations attended by Agent?: All Part X None

Operations Completed: Hour: _____ Day: 24 Month: 2 Year: 19 97

ACTUAL PLUGGING REPORT 2/20/97 witnessed by Gary Winters-1st plug set CIBP at 2530' with
5sx cement on top, perforated at 630-631 with 4 holes.

Tried to circulate hole with 30 sx 9# mud. No circulation. Pumped 135 sx cement, no circulation,
no pressure. Shut down until morning.

2/21/97 witnessed by Kevin Strube- pressured up down 5 1/2" (2 bbl. to load with mud)
to 1000#, down to 600# in 10 min. Pressured up 8 5/8" X 5 1/2" to 1000#, down to 600# in 20

minutes. Halliburton ran wireline to 151'. (over)
Remarks: Used Class H cement by Halliburton. No casing recovery.
(If additional description is necessary, use BACK of this form.)

INVOICED
DATE FEB 26 1997
INV. NO. 47626

Signed Kevin D Strube
(TECHNICIAN)

PLUGGING CONTINUED:

2/24/97 Tagged cement at 151'. Perforated and pumped 60 sx cement down 5½", circulated.

101020
DATE
101020