

**Kansas Corporation Commission**  
**District Plugging Report**

API Well Number: 15-049-19352-0000  
 Spot: NW/SE/SE/SW Sec 9 Twp 31 S Rng 9  E /  W  
350 Feet from  N /  S Line of Section  
2969 Feet from  E /  W Line of Section  
 GPS: Lat: 37.361155 Long: 96.427404 Date: 5/17/14  
 Lease Name: CARR (#1 Harvey) Well #: CAR 01  
 County: Elk Total Vertical Depth: 1080 feet

Operator License No: <u>101</u>	String	Size	Depth	Pulled	Comments
Op Name: <u>KANSAS CORPORATION COMMISSION</u>	<u>SURF - Casing</u>	<u>8.875</u>			<u>BORE HOLE</u>
Address 1: <u>130 S MARKET</u>	<u>PKR - Packer</u>	<u>2.875</u>	<u>44</u>		<u>RAG PACKER</u>
Address 2: _____					
City: <u>WICHITA</u>					
State: <u>KS</u> Zip Code: <u>67202</u> -- _____					

Well Type: OG - Oil & Gas (oil) UIC Docket No.: \_\_\_\_\_ Date/Time to Plug: 9/11/14  
 Plug Co License No.: 3097 Plug Co. Name: K-W  
 Proposal Rcvd from: JIM KEPLEY Company Name: \_\_\_\_\_ Phone: (620) 431-9212

Proposed Plugging Report: **CLEAN OUT WELLS TO BOTTOM. PUMP FULL OF PORTLAND CEMENT, INSIDE AND OUTSIDE OF CASING. IF CEMENT IS PRESENT IN THE ANNULUS, CASING SHOULD BE PERFORATED IN AT LEAST 2 INTERVALS, UNLESS WELL IS DOCUMENTED AS ALT. 2 COMPLETION.**

Plugging Proposal Received By: TONY ANDERSON/TOM BILYEU Witness Type: COMP - Complete 100%  
 Date/Time Plugging Completed: 9/11/14 / \_\_\_\_\_ KCC Agent: TONY ANDERSON/TOM BILYEU

Actual Plugging Report:	Perfs:	Top	Bottom	Thru
<p>DUG OUT AND SET A SURFACE WITH A LOAD OF SAND READY MIX. DRILLED WITH GEL. HAD TO KEEP ADDING GEL BECAUSE FLOW FROM WELL KEPT DILUTING IT. DRILLED TO 960' AND PULLED OUT TO LOG. WASHED TO 1080' AND PUMPED 835 SACKS OF CEMENT. DRILLED OUT CEMENT TO 100' AND SET A RAG PACKER AT 44'. PUMPED 28 SACKS OF CEMENT OUTSIDE THE 2.5". HAULED FLOWING WATER TO DISPOSAL. HOOKED TO THE 2.5" PIPE AND SQUEEZED CEMENT IN STAGES FINISHING WITH CALCIUM WATER MIXED WITH CEMENT, 222 SACKS OF CEMENT WERE USED. THE LOCATION WAS RESTORED AND FRAC TANK REMOVED.</p>				

Remarks: CONTRACT#38594;CAT3;CONTROL#20140097-001; NA083

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue:  Yes  No

District: 03  
 RECEIVED  
 KANSAS CORPORATION COMMISSION  
Tom Bilyeu  
 OCT 03 2014 (Technician)  
 CONSERVATION DIVISION WICHITA, KS Form: District Plugging Report -- \_\_\_\_\_