

1041388

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
WICHITA STATE OFFICE BLDG., 130 S. MARKET
WICHITA, KANSAS 67202

API NUMBER 15-151-21,096-00-00
SW SW SW SEC. 5, T 29 S, R 12 W
330 FEET FROM SOUTH SECTION LINE
330 FEET FROM WEST SECTION LINE
LEASE NAME KESSLER WELL # 1

TECHNICIAN'S PLUGGING REPORT

COUNTY PRATT 152.26
WELL TOTAL DEPTH 4685 FEET

OPERATOR LICENSE # 5050 2/22

OPERATOR: HUMMON CORPORATION PRODUCTION CSG: SIZE 4 1/2" @ 4544' WITH 175 SX
NAME AND 950 N TYLER SURFACE CASING: SIZE 8 5/8" @ 938' WITH 150 SX
ADDRESS WICHITA, KS 67212 CONDUCTOR CSG: SIZE 13 3/8" @ 235' WITH 250 SX
ABANDONED OIL WELL GAS WELL INPUT WELL INJ WELL D/A

OTHER WELL AS HEREINAFTER INDICATED _____

PLUGGING CONTRACTOR MIKE'S TESTING & SALVAGE, INC LICENSE NUMBER 31529

ADDRESS PO BOX 467, CHASE, KS 67524-0209

COMPANY TO PLUG AT: HOUR: 10:00 AM DAY: 22 MONTH: 02 YEAR: 2000

PLUGGING PROPOSAL RECEIVED FROM MONTE ANDREWS
(COMPANY NAME) MIKE'S TESTING & SALVAGE (PHONE) 316-938-2945

WERE: PERFS AT 4472-78, 4442-46, & 4294-97 8 5/8 casing, TUC @ 620'

1ST PLUG SAND TO 4240' AND 4 SX CEMENT. RAN 3/4" TUBING DOWN 13 3/8" X 8 5/8" ANNULUS TO 240'.

COULD NOT GET ANY FARTHER. PUMPED 80 SX CEMENT DOWN 3/4" CIRCULATING CEMENT TO SURFACE.

PUMPED PLUGS DOWN 4 1/2" CASING. 1ST PLUG AT 960' WITH 11 SX GEL & 50 SX CEMENT. LOSS CIR-

CULATION. DISPLACED WITH 4 SX GEL. 2ND PLUG AT 400' WITH 40 SX CEMENT. NO CIRCULATION.

SHUT DOWN OVER NIGHT TO LET CEMENT SET. 2/22/00 TAG TOP OF CEMENT AT 490'. RUN CASING

BACK INTO 250' BROKE CIRCULATION. 2ND PLUG CONTINUED SPOTTED 40 SX CEMENT AT 250'. HAD

EXCELLENT RETURNS. 3RD PLUG AT 40' WITH 10 SX CEMENT. PLUGGING PROPOSAL BY: SCOTT ALBERG

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL PART NONE

OPERATIONS COMPLETED: HOUR: 10:00 AM DAY: 22 MONTH: 02 YEAR: 2000

ACTUAL PLUGGING REPORT SAND TO 4240' AND 4 SX CEMENT. RAN 3/4" TUBING DOWN 13 3/8" X 8 5/8" ANNULUS

TO 240' COULDN'T GET ANY FARTHER. PUMPED 80 SX CEMENT DOWN 3/4" CIRCULATING CEMENT TO SURFACE

PUMPED PLUGS DOWN 4 1/2" CASING. 1ST PLUG AT 960' WITH 11 SX GEL & 50 SX CEMENT. LOSS CIRCU-

LATION DISPLACED WITH 4 SX GEL. 2ND PLUG AT 400' WITH 40 SX CEMENT. NO CIRCULATION-SHUT

DOWN OVER NIGHT TO LET CEMENT SET. 2/22/00 TAG TOP OF CEMENT AT 490'. RAN CASING BACK INTO

250'. BROKE CIRCULATION. 2ND PLUG CONTINUED SPOTTED 40 SX CEMENT AT 250'. HAD EXCELLENT

RETURNS. 3RD PLUG AT 40' WITH 10 SX CEMENT.

INVOICED
3/15/00

RECEIVED
STATE CORPORATION COMMISSION

REMARKS: USED 60/40 POZMIX 6% GEL BY ALLIED. RECOVERED 2215' OF 4 1/2" CASING.
(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)
I (DID) OBSERVE THIS PLUGGING.

Richard Lacey observed plugging on 2/21/00.
Steve Pfeifer observed plugging on 2/22/00.

SIGNED Stephen J. Pfeifer (TECHNICIAN) MAR 14 2000
CONSERVATION DIVISION
FORM CP-2/3 Wichita, Kansas