

John O. Farmer, Inc. - Henry #2
C E/2 E/2 NE Sec. 27-29S-13W
Pratt County, Kansas

Contractor: D. R. Lauck Oil Company, Inc.
301 S. Broadway
Wichita, Kansas 67202

Commenced: October 30, 1974
Completed: November 9, 1974

Drillers Log

Sand	100
Shale	1105
Shale & Shells	1845
Lime & Shale	3640
Shale & Lime	3855
Lime & Shale	3995
Lime	4535
Shale & Sand	4595
Shale & Dolomite	4638
Shale & Dolomite	4650 RTD

RECEIVED
STATE CORPORATION COMMISSION

DEC 27 1974

CONSERVATION DIVISION
Wichita, Kansas

RECEIVED
STATE CORPORATION COMMISSION

DEC 27

CONSERVATION DIVISION
Wichita, Kansas

HENRY #2

Plugging Report

COPY

Monday, December 17, 1984

Moved in and rigged up Pratt Well Service's single drum pulling unit. Ran measuring line. Found T.D. @ 685'. Ran 2½" tubing with rough collar and drilled to 775'. Plugged well with 4 sks. hulls, 20 sks. gel, and 100 sks. cement. Had no circulation. Well went on strong vacuum. Removed tubing.

Tuesday, December 18, 1984

Ran measuring line. Found T.D. @ 684'. Ran 258' of tubing. Well would not circulate. Placed tubing at 550'. Displaced 300 gal. "Flow Check" and cemented w/230 sks. cement. Removed tubing.

Wednesday, December 19, 1984

Ran measuring line. Found T.D. @ 589'. Ran tubing to 250'. Established circulation. Pumped in 200 sks. cement - lost circulation. Pulled tubing to 145' - pumped in balance of cement (30 sks.). Let set 4 hrs. then ran steel line - found top of cement @ 334'.

Thursday, December 20, 1984

Welded 5-1/2" collar in surface casing. Released pulling unit and shutdown until tomorrow to let cement set up.

Friday, December 21, 1984

Ran measuring line. Found T.D. @ 125'. Filled hole to the top with cement. Mr. Steve Durrant and Mr. Bob Metz with the KCC witnessed and approved this plugging.



Alex D. Dreher
Completion Foreman

ADD/ms

RECEIVED
STATE CORPORATION COMMISSION

DEC 27 1984

CONSERVATION DIVISION
Wichita, Kansas