

1 010146

Docket No. D-05,197

API NUMBER 15- Completed 4-13-43

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

NW NE SE, SEC. 12, T 25 S, R 13 W

2310 feet from S section line

990 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5916

Lease Name Leesburg WF Well # 302

Operator: Conoco, Inc.

County: Stafford 144.72

Name & Address 3817 N.W. Expressway

Well Total Depth 4453 Arbuckle feet

Oklahoma City, OK 73112

Conductor Pipe: Size feet

Surface Casing: Size 10 3/4 feet 278

Abandoned Oil Well Gas Well Input Well SWD Well X D&A

Other well as hereinafter indicated

Plugging Contractor Conoco, Inc. License Number 5916

Address: 3817 N.W. Expressway, Oklahoma City, OK 73112

Company to plug at: Hour: 9:00 am Day: 10 Month: June Year: 19 86

Plugging proposal received from Larry Minnis

(company name) Conoco (phone) 405-948-3244

were: 7" at 4123' Open Hole 4199-4453'

6-10-86 - Pulled 1247' 3 1/2" tubing, Could not get back in hole past 623'. Pulled

tubing to 600'. Ran 15 sx gel and 100 sx cement. Waited 3 hours. Tagged plug at

660'. Pumped another 400 sx cement. Waited overnight. Tagged plug at 660 6-11-86.

Pumped 100 sx gel mixed with 1800 lbs Cottonseed Hulls. Spotted cement plug at 570'

Plugging Proposal Received by Don C. Ubel with Durrant

(TECHNICIAN) and Lacey

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 5:15 pm Day: 13 Month: May Year: 19 86

ACTUAL PLUGGING REPORT with 50 sx cement. Waited overnight. 6-12-86 - Tagged small

bridge at 500'. Bridge did not hold. Pumped 50 sx gel, with 800 lbs hulls, in 7" pipe.

Pumped 50 sx gel with 800 lbs hulls in 10 3/4" Annulus. Topped off 7" with 50 sx

cement. Waited overnight 6-13-86 - Tagged cement plug at 325' Pumped 60 sx cement with

100 lbs hulls to surface. Pumped 140 sx cement with 800 lbs hulls in 10 3/4" x 7" Annulus.

Job completed.

Remarks: Used Halcolite by Halliburton. Recovered 1243' 7" casing.

(If additional description is necessary, use BACK of this form.)

Also observed by Richard Lacey on 6-11-86  
I did not observe this plugging.

RECEIVED STATE CORPORATION COMMISSION OVER JUN 23 1986

CONSERVATION DIVISION Wichita, Kansas

Signed Jack R. Ubel (TECHNICIAN)

INVOICED JUN 23 1986

DATE JUN 23 1986

INV. NO. 14175 5-13

JUN 26 1986

Annulus Squeeze

6-16-86 - Pumped 50 sx gel, 10 sx hulls, 100 sx cement, 10 sx hulls and shut in.  
No pressure.

Pumped 45 sx gel and 750# hulls  $3/4$  bpm at 500# shut in - Pumped  
175 sx cement - set 1 hour.

Pumped 100 sx cement and 500# hulls - Maximum pressure 500 psi and  
shut in 100 psi in 10 minutes.

Finished at 2:00 pm 6-17-86

Cemented by Halliburton