

Kansas Corporation Commission
District Plugging Report

API Well Number: 15-121-02648-0000
 Spot: SEENW Sec 33 Twp 16 S Rng 23 E / W
~~2684~~ 2682 Feet from N / S Line of Section
 2699 Feet from E / W Line of Section
 GPS: Lat: 38.614280 Long: 94.873290 Date: 9/24/15 2/12/15
 Lease Name: Wehmeir Well #: WEH 04
 County: Miami Total Vertical Depth: 310 feet

| Operator License No: <u>101</u> | String | Size | Depth | Pulled | Comments |
|---|----------------------|--------------|------------|----------|----------|
| Op Name: <u>STATE OF KANSAS</u> | <u>SURF - Casing</u> | <u>7.000</u> | <u>20</u> | <u>0</u> | |
| Address 1: <u>266 N. Main St. Ste. 266</u> | <u>PROD - Casing</u> | <u>2.500</u> | <u>310</u> | <u>0</u> | |
| Address 2: _____ | | | | | |
| City: <u>WICHITA</u> | | | | | |
| State: <u>KS</u> Zip Code: <u>67202</u> - <u>1513</u> | | | | | |

Well Type: OG - Oil & Gas (-Oil) UIC Docket No.: _____ Date/Time to Plug: 8/21/15 / _____
 Plug Co License No.: 33749 Plug Co. Name: KEPLEY WELL SERVICE, LLC.
 Proposal Rcvd from: Mike Kepley Company Name: KWS Phone: (620) 431-8945

Proposed
Plugging
Report:

Run pipe to TD. Pump Portland cement from TD to surface. Perforate well if not documented Alt.II.

Plugging Proposal Received By: Frank Guilfoyle Witness Type: ZERO - None
 Date/Time Plugging Completed: 8/21/15 / _____ KCC Agent: Frank Guilfoyle

| Actual Plugging Report: | Perfs: | Top | Bottom | Thru |
|---|--------|-----------|------------|---------------------|
| Move equipment to location. Clear around well. The 2" was bent. Dig down around well to cut off surface and 2" to get 1" inside 2.5". Install surface and backfill. Run 1" and reamer to 120 ft. Could not get deeper. Pull out. Run 1" and tap and hit at 120 ft. Turn pipe and got tight, but didn't get anything. Pull out and run in with overshot and spear several times with no success. Run tap back and beat through bridge, and ran 1" to 250 ft. Pull out 1". Perforate well. Run 1" to 310 ft. Couldn't wash deeper. Pump Portland cement to surface. Pull pipe and top off well. Pump total of 14 sacks of cement. Well plugged. | | <u>75</u> | <u>250</u> | <u>CSG - Casing</u> |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Remarks: Contract No. 38595. Control No. 20150041-004. GPS'ed NAD 83 by F. G. Reg. Sect.

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue: Yes No

District: 03
 Received
 KANSAS CORPORATION COMMISSION
OCT 01 2015
 CONSERVATION DIVISION
 WICHITA, KS

Frank Guilfoyle
 (Technician)
 -Form: District Plugging Report -