

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-073-21556-00-01
Spot: S2NWNENW Sec/Twnshp/Rge: 4-23S-11E
4730 feet from S Section Line, 3630 feet from E Section Line
Lease Name: RICKABAUGH Well #: 3
County: GREENWOOD Total Vertical Depth: 1948 feet

Operator License No.: 6112
Op Name: LONG DRILLING COMPANY, LLC
Address: PO BOX 131
HAMILTON, KS 66853

| <u>String</u> | <u>Size</u> | <u>Depth (ft)</u> | <u>Pulled (ft)</u> | <u>Comment</u> |
|---------------|-------------|-------------------|--------------------|----------------|
| SURF | | 100 | | |

Well Type: EOR UIC Docket No: E21614.1 Date/Time to Plug: 11/02/2015 10:00 AM
Plug Co. License No.: 6112 Plug Co. Name: LONG DRILLING COMPANY, LLC
Proposal Rcvd. from: Company: Phone:

Proposed Plugging Method: 50' cement plug @ 1900' 50' cement plug @ 580' 250' cement plug to surface.

Plugging Proposal Received By: MICHAEL HEFFERN WitnessType: PARTIAL
Date/Time Plugging Completed: 11/02/2015 3:00 PM KCC Agent: MICHAEL HEFFERN

Actual Plugging Report:

ran tubing to 1940' pumped 10 sxs cement, shot casing @ 620 & 250' ran tubing and packer to 580' pumped 30 sxs cement, let cement set up .pull tubing out rig up to 4 1/2" casing ran 1" pipe outside of casing to 126' pumped cement from 126' to surface, pumped 40 sxs cement from 250' to surface.

Perfs:

RECEIVED
KCC DIST # 3
NOV 10 2015
CHANUTE, KS
MH

Remarks:
Plugged through: TBG

District: 03

Signed Mike Hoff
(TECHNICIAN)

KCC WICHITA

NOV 12 2015

RECEIVED

UIC

810 E 7TH
 PO Box 92
 EUREKA, KS 67045
 (620) 583-5561



Cement or Acid Field Report
 Ticket No. 2413
 Foreman Russell mcloy
 Camp Eureka

| Date | Cust. ID # | Lease & Well Number | Section | Township | Range | County | State |
|---|------------|---------------------|---------|----------|--------|--------|-------|
| 11-2-15 | 1178 | RICKABAUGH # 3 | 4 | 23S | 11E | GW | KS |
| Customer Long Drig COMPANY | | | Unit # | Driver | Unit # | Driver | |
| Mailing Address P.O. Box 131 | | | 104 | A-B | | | |
| City Hamilton | | | 110 | CHRIS | | | |
| State KS | | | 112 | A-B | | | |
| Zip Code 66853 | | | 141 | ED | | | |
| Safety Meeting RM AB ALAN CHRIS ED | | | | | | | |

Job Type P.T.A. Hole Depth _____ Slurry Vol. _____ Tubing 2 3/8
 Casing Depth _____ Hole Size _____ Slurry Wt. _____ Drill Pipe _____
 Casing Size & Wt. 4 1/2 Cement Left in Casing _____ Water Gal/SK _____ Other _____
 Displacement _____ Displacement PSI _____ Bump Plug to _____ BPM 3 BPM

Remarks: Safety meeting, Perf's AT 620' + 250' Run 2 3/8 Tubing + packer + set AT 465' mix + pump 30 SK's Reg w/ 3% caciz Displace to 580' @ 1250# let cement set for 2 hr unset packer layout tubing. Rig up to 4 1/2 casing to plug 250' to surface. Pump 20 Bbl water 250# 3.6 BPM. well would NOT circulate. Run 1/2" Down Annulus wash down to solid @ 126' call Mike w/ KCC. He OK'd to plug 126' to surface on Annulus = 30 SK's Pump 40 SK's Down 4 1/2 casing = 25 SK's OUTR casing uol at 300# close casing IN @ 300# Full inside + outside of 4 1/2 Job complete, Tear Down. 70 SK's on top plug 30 SK's @ 620' = 100 SK's TOTAL

THANKS Russell mcloy

| Code | Qty or Units | Description of Product or Services | Unit Price | Total |
|--------------------|--------------|------------------------------------|------------|----------|
| C-105 | 1 | Pump Charge | 750.00 | 750.00 |
| C-107 | 20 | Mileage | 3.95 | 79.00 |
| C-200 | 30 | SK's Class A Reg (Bottom Plug) | 15.00 | 450.00 |
| C-205 | 80# | CACIZ = 3% | .60 | 48.00 |
| C-203 | 70 | SK's 60/40 4% Gel (TOP Plug) | 12.75 | 892.50 |
| C-108A | 4.4 Tons | Tow Mileage | mic | 345.00 |
| C-113 | 2 hrs | 80 Bbl VAC TRUCK | 85.00 | 170.00 |
| KCC WICHITA | | | | |
| NOV 12 2015 | | | | |
| RECEIVED | | | | |
| | | | Sales Tax | 2,134.50 |

Authorization by Tom Long Title owner Total _____

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.