

✓ 1 120943

15-185-10335-0000

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

7-21

API NUMBER 15- Drilled 6/15/59

S/2 SE NE, SEC. 11, T. 25 S, R. 15 W  
2970 feet from S section line  
660 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 30040

Lease Name Grunder Well # 1

Operator: Redstone Oil & Gas Company

County Stafford

Name & Address 8235 Douglas Ave., Ste. 1050

Well Total Depth 4252 138.19 feet

Dallas, TX 75225

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 292

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor Chase Well Service License Number 6123

Address P.O. Box 355, Great Bend, KS 67530

Company to plug at: Hour: 10:30 a.m. Day: 21 Month: 7 Year: 19 94

Plugging proposal received from Wayne Roberts

(company name) Redstone Oil & Gas Company (phone) 405-254-9198

Work: 5 1/2" at 4235.5' w/125 sx cement, PBSD 4236', Perfs at 4226-32', 5 1/2" squeezed between 350-400' w/100 sx cement  
1st plug pump in 5 1/2" casing with 4 sx hulls, 25 sx cement, 28 sx gel, and 120 sx cement.

2nd plug pump in annulus with 150 sx cement.

Plugging Proposal Received by Duane Rankin (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 5 p.m. Day: 21 Month: 7 Year: 19 94

ACTUAL PLUGGING REPORT 2 7/8" tubing was stuck at 1674'. Dialog cut tubing at 1660',

pumped 50 sx cement and 150 lbs. hulls at 1660', pulled tubing to 1360' and pumped

7 sx gel with 200 lbs. hulls, pulled tubing to 1000' and pumped 50 sx cement; pulled tubing

to 600' and pumped 85 sx cement, cement did circulate. Pumped 150 sx cement

annulus. Shut in pressure 200 psi.

7-28-94 JUL 28 1994

Remarks: Used 60/40 Pozmix 6% gel by Allied. No casing recovery.

(If additional description is necessary, use BACK of this form.)

INVOICED

did not observe this plugging.

DATE 7-28-94

Signed Duane Rankin (TECHNICIAN)

INV. NO. 40922