| . To:  | 1 (15) 599                              | API NUMBER 15-055-20,269-0000     |
|--|---|-----------------------------------|
| STATE CORPORATION COMMISSION  CONSERVATION DIVISION - PLUGGING SECTION  200 COLORADO DERBY BUILDING  WICHITA, KANSAS 67202   |   | C W/2 , SEC. 3 , T 24 S, R 31 W/R |
| TECHNICIAN'S PLUGGING REPORT   |   | 1320feet from E section line      |
| Operator License / 4058  |   | Lease Name Fuller Well   1-3      |
|  | American Warrior, Inc.                  | County Finney                     |
| Name&<br>Address   | P.O. Box 399                            | Well Total Depth 2740 89.05 feet  |
|  | Garden City, KS 67846                   | Conductor Pipe: Sizefeet          |
|  | · ·                                     | Surface Casing: Size 7" feet 348  |
| Abandoned  | Oll Well Gas WellX1                     | nput WellD&A                      |
| Other well as hereinafter indicated  |   |                                   |
| Plugging Contractor Halliburton License Number   |   |                                   |
| Address Ness City KS   |   |                                   |
| Company to plug at: Hour: 1 p.m. Day: 17 Month: 11 Year: 19 92   |   |                                   |
| Plugging proposal received from Kevin Wiles  |   |                                   |
| (company name) American Warrior (phone) 316-275-2963   |   |                                   |
| were: '4½" at 2694' w/100 sx cement, PBTD 2684', Perfs at 2677-82'   |   |                                   |
| 1st plug run tubing to 2670' and pump 1 sx hulls and 35 sx cement,   |   |                                   |
| 2nd plug pull tubing to 2000' and circulate cement to surface with 155 sx,   |   |                                   |
| 3rd plug pump 210.sx cement down 7" X 4½" annulus.   |   |                                   |
|  |   |                                   |
| Plugging Proposal Received by Richard Lacey  |   |                                   |
| • •  |   | (TECHNICIAN)                      |
| •  | Operations attended by Agent?: All      | $\cdot$ .                         |
| Operations Completed: Hour: 5:30 p.m. Day: 17 Month: 11 Year:19 92   |   |                                   |
| ACTUAL PLUGGING REPORT 1st plug ran tubing to 2670' and pumped 1 sx hulls and 35 sx cement, 2nd plug pulled tubing to 2000' and circulated cement to surface with 155 sx cement, |   |                                   |
|  |   | <del></del>                       |
| 3rd plug p   | pumped 210 sx cement down 7" X 4½" annu |                                   |
| Maximum pr   | ressure 200 psi and shut in 200 psi.    | RECEIVED                          |
|  |   | MOV 0 0 4009                      |
|  |   | NUV 2 0 1992                      |
| Remarks: Used 60/40 Pozmix 3% gel 2% cc by Halliburton. No casing recovery.  |   |                                   |
| (did / xixxxxxxx) observe this plugging.   |   |                                   |
| DATE 12 92 Signed Ridwy M. Lacer Signed Ridwy M. Lacer   |   |                                   |