

1080566

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15-047-20,951

NW SE, SEC. 15, T 24 S, R 16 W/X

1980 feet from S section line

1980 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 6196

Lease Name Schnack Pyle Well # 2

Operator: Sun Exploration & Production Co.
Name & Address 525 Central Park Dr.
Oklahoma City, OK 73105-1799

County Edwards 144.95

Well Total Depth 4460 feet

Conductor Pipe: Size _____ feet

Surface Casing: Size 8 5/8 feet 395

Abandoned Oil Well _____ Gas Well X Input Well _____ SWD Well _____ D&A _____

Other well as hereinafter indicated _____

Plugging Contractor Sun Exploration & Production Co. License Number 6196

Address 525 Central Park Dr., Oklahoma City, OK 73105-1799

Company to plug at: Hour: 1 p.m. Day: 10 Month: 11 Year: 19 86

Plugging proposal received from Dan Harrison

(company name) Sun Exploration & Production Co. (phone) (405-556-9800)

were: 5 1/2" at 4460' PBD 4423' Perfs at 4279-99, 4326-36

1st plug set CIBP at 4225', dump 2 sx cement on top of plug with dump bailer.

2nd plug perforate ± 1100' with 4 jet shots. pump 75 sx cement, displace with 22 barrels mud.

3rd plug perforate + 495' with 4 shots, pump 180 sx cement.

Plugging Proposal Received by Richard Lacey
(TECHNICIAN)

Plugging Operations attended by Agent?: All X Part _____ None _____

Operations Completed: Hour: 5:45 p.m. Day: 11 Month: 11 Year: 19 86

ACTUAL PLUGGING REPORT pumped 60 barrels of mud down backside to kill well. Pumped

40 barrels mud down tubing. Ran Bridge Plug to 3700'. Plug stopped, pulled plug. Ran

tubing and scraper to bottom. Re-ran Bridge Plug. Plug stopped at 4045. (11-10-86)

(11-11-86) 1st plug set Cast Iron Bridge Plug at 4045' with 2 sx cement, pumped 35 barrels of mud, pressured Bridge Plug to 300 #. Held pressure for 3 minutes.

2nd plug Shot holes in pipe at 1100', pumped 75 sx cement (50/50 Pozmix 2% gel), (over)

Remarks: Used 50/ 50 Pozmix 2% gel by Halliburton.
(If additional description is necessary, use BACK of this form.) 11-19-86

INVOLCED

(If additional description is necessary, use BACK of this form.) 11-19-86

DATE 11-19-86

Signed J. A. Mezey
(TECHNICIAN) 11-19-86

INV. NO. 15387

11-11-86

2nd - Displaced cement with 22 barrels of mud.

3rd plug Shot pipe at 500', 4 holes, pumped 27 barrels of cement slurry (approx. 100 sx cement (50/50 Pozmix 2% ccl). Cement circulated. Job completed at 5:45 p.m. on 11-11-86.