

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
266 N. Main St., Ste. 220  
Wichita, KS 67202-1513

API Well Number: 15-101-22111-00-00  
Spot: NWSWSESW Sec/Twnshp/Rge: 27-19S-28W  
333 feet from S Section Line, 3887 feet from E Section Line  
Lease Name: STORMONT Well #: 1-27  
County: LANE Total Vertical Depth: 4722 feet

Operator License No.: 3842  
Op Name: LARSON ENGINEERING, INC. DBA LAR  
Address: 562 W STATE RD 4  
OLMITZ, KS 67564

String	Size	Depth (ft)	Pulled (ft)	Comments
PC		2074		CEMENTED WITH 210 SX CMT. 15 SX CMT TO PIT.
PROD	5.5	4721	0	WITH 225 SX CMT
SURF	8.625	247		WITH 175 SX CMT

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 12/21/2015 8:00 AM  
Plug Co. License No.: 32592 Plug Co. Name: WILD WEST WELL SERVICE, INC.  
Proposal Rcvd. from: TOM LARSON Company: LARSON ENGINEERING Phone: (620) 653-7368

Proposed Plugging Method: PUMP 35 SX CMT & 350# HULLS ON BOTTOM. RUN TBG TO 2100' & CIRCULATE CMT TO SURFACE. PULL TBG & TOP OFF. CHECK BACKSIDE.

Plugging Proposal Received By: LARRY HARRIS Witness Type: PARTIAL  
Date/Time Plugging Completed: 12/22/2015 7:30 PM KCC Agent: MICHAEL MAIER

Actual Plugging Report:

PUMPED 350# HULLS & 35 SX CMT, 42 BBL SPACER THEN PUMPED 40 SX CMT. PRESSURED TO 3800#. RELEASED & PRESSURED BACK UP TO 3800#. MOVED PULLING UNIT IN & WASH DOWN TO 2300'. COULDN'T GET THROUGH. 12/22/15: BROUGHT OUT SWIVEL & DRILLED OUT & WENT TO BOTTOM. PULLED TBG & TOOK BIT OFF. RUN TBG TO 4665' & PUMPED 35 SX CMT & 100# HULLS. PULLED TBG TO 2145' & PUMPED 210 SX CMT. PULLED TBG & TOPPED OFF WITH 20 SX CMT. PUMPED 5 SX CMT DOWN BACKSIDE & PRESSURED TO 300#.

Perfs:

Top	Bot	Thru	Comments
4622	4624		
4359	4362		
4350	4352		
4330	4332		
4309	4312		


KCC WICHITA  
JAN 13 2016  
RECEIVED

Remarks: USED 60/40 POZMIX 4% GEL BY SWIFT SERVICES.

Plugged through: TBG

District: 01

Signed

  
(TECHNICIAN)

RECEIVED  
JAN 07 2016  
KCC DODGE CITY

Form CP-2/3

700  
1-15-2016