TO:

STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING

266 N. Main St., Ste. 220 Wichita, KS 67202-1513 API Well Number: 15-051-19037-00-00

Spot: NWSENE

Sec/Twnshp/Rge: 6-14S-19W

3630 feet from S Section Line,

990 feet from E Section Line

Lease Name: <u>IRVIN</u>

Well #: 3

County: ELLIS

Total Vertical Depth: 3900 feet

Operator License No.: 30606

Op Name: MURFIN DRILLING CO., INC.

String Size PROD 5.5

Depth (ft) Pulled (ft) Comments 3878

100 SX

Address: 250 N WATER STE 300

WICHITA, KS 67202

SURF 8.625

211

125 SX

Well Type: OIL

Proposal Revd. from: CRAIG HERTEL

UIC Docket No:

Date/Time to Plug: 03/23/2016 11:30 AM

Plug Co. License No.: 34059

Plug Co. Name: HURRICANE SERVICES, INC. Company: MURFIN DRILLING

Phone: (785) 623-0123

Method:

Proposed Ordered 450 sx 60/40 pozmix 4% gel cement w/700 # hulls.

Plugging | Squeezed: 607' - 798', 662' - 694', 607' - 798', 815' - 835', 921' - 1043', 1005' - 1037', 1098' - 1129', 1100' - 1191', 1404' -

1440', 1801' - 1956', 1999' - 2029', 2004' - 2036'.

PBTD: 3988'

Perforations: 3531' - 3535', 3582' - 3585', 3679' - 3681', 3704' - 3706', 3729' - 3731', 3752' - 3754'.

Plugging Proposal Received By: PAT STAAB

WitnessType: COMPLETE (100%)

Date/Time Plugging Completed: 03/23/2016 5:45 PM

KCC Agent: PAT STAAB

Actual Plugging Report:

Perfs:

Perf Tech perforated at 2050', 1561' and 850'. Hurricane Services ran in hole with tubing to
3496'. Rigged to tubing and pumped 145 sx cement w/400 # hulls mixed in. Pulled tubing to
2047' and pumped 235 sx cement w/300 # hulls mixed in to circulate cement to surface. Pulled
tubing. Rigged to 5 1/2" casing and pumped 25 sx cement w/325 psi. Shut in pressure 325 psi.
Rigged to 8 5/8" casing and pumped 5 sx cement w/300 psi. Shut in pressure 300 psi.

GPS: 38.86629 -099.46974

Тор	Bot	Thru	Comments	
3752	3754			
3729	3731			
3704	3706			
3679	3681			
3582	3585	-		
3531	3535			

Remarks:

HURRICANE SERVICES TICKET # 100631

Plugged through: TBG

District: 04

Signed

(TECHNICIAN)

 C_{W}

KCC WICHITA

APR 08 2016

MAR 7 4 7016

RECEIVED