

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION -PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-051-03679-00-00
Spot: SENWSE Sec/Twnshp/Rge: 14-11S-17W
1478 feet from S Section Line, 1475 feet from E Section Line
Lease Name: HENRY MAI Well #: 10
County: ELLIS Total Vertical Depth: 3448 feet

Operator License No.: 7064
Op Name: DORZWEILER, LEO R. DBA CATTLEM
Address: 2260 CATHERINE RD
HAYS, KS 67601

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	7	3447		200 SX
SURF	10.75	1060		750 SX
T1	5.5	3500		

Well Type: SWD UIC Docket No: D04124.0 Date/Time to Plug: 06/28/2016 9:00 AM
Plug Co. License No.: 99975 Plug Co. Name: COMPANY SERVICING TOOLS
Proposal Rcvd. from: LEO DORZWEILER Company: CATTLEMAN'S OIL OPERATIONS Phone: (785) 625-5394

Proposed Plugging Method: 06/28/2016- Ordered 450 sx 60/40 pozmix 4% gel cement w/1000# hulls.
06/29/2016- Ordered 250 sx 60/40 pozmix 4% gel cement, 10 sx gel and 1000# hulls, 10 sx cc w/400 # hulls.
07/05/2016- Ordered 150 sx common cement w/400 # hulls and 14 sx cc
07/06/2016- Ordered 250 sx 60/40 pozmix 4% gel cement, 500 # hulls and 7 bags cc.
 5/2" - Cement line tubing stuck in hole.
 Gemini Perforated at 300' - 1300'. Should have been 1040'.
 OH: 3418' - 3912'.
 Cattleman's Oil drilled to 2100', got stuck and twisted off at +/- 1600'. Left bit and 2 joints of tubing in hole. 14 joints in hole were bent.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 07/06/2016 11:00 AM KCC Agent: PAT STAAB

Actual Plugging Report: Perfs:

06/28/2016- Cattleman's ran in hole with tubing to 1503' and pumped 225 sx cement w/1000 # hulls. Let cement set. Pumped another 225 sx cement with no circulation left. Let cement set overnight.
 06/29/2016- Ran in hole with tubing to 1503' and did not tag any cement. Quality rigged to tubing and pumped 125 sx cement w/500 # hulls. No returns. Let cement set for 2 hours. Pumped 10 sx gel, 125 sx cement with 10 bags of cc and 700 # hulls mixed in. No returns. Let cement set for 4 hours.
 06/29/2016, 03:00pm- Ordered 100 sx common 5 % cc. Pumped 50 sx cement w/50 # hulls. Let cement set for 1/2 hour. Pumped 50 sx cement w/5% cc and let cement set overnight.
 06/30/2016- Pumped 1 load 80 bbl mud. 3/4 yard 1/4" chat rock.
 07/05/2016- Cattleman's ran in hole with tubing to 1427'. Quality rigged to tubing and pumped 50 sx cement w/250 # hulls and 5% cc. No returns. Let cement set for 45 minutes. Pulled tubing to 1162' and pumped 50 sx cement w/5% cc and 150 # hulls. No returns. Let cement set.
 07/06/2016, 08:00am - Tagged cement at 1000'. Ran in hole with tubing to 940'. Rigged to tubing and pumped 50 sx cement w/5 bags cc and 250 # hulls. No circulation of cement. Let cement set. Pulled tubing to 690'. Rigged to tubing and pumped 50 sx cement w/250 # hulls mixed in to circulate cement up 7" casing. Pulled tubing. Topped off 7" casing with 20 sx cement. Hole standing full. Rigged to 10 3/4" casing and pumped 5 sx cement w/300 psi. Shut in pressure 300 psi.

GPS: 39.09355 -09.17183

Remarks: QUALITY CEMENTING CO TICKET #'S 1511, 1812, 1548, 1549

Plugged through: TBG

no
JUL 29 2016
CC UIC

District: 04 Received KANSAS CORPORATION COMMISSION Signed [Signature] (TECHNICIAN) CM
 JUL 27 2016 CONSERVATION DIVISION WICHITA, KS 72716