| TO: STATE CORPORATION COMMISSION | API NUMBER <u>DRILLED 4-23-72</u> <u>SE SW</u> SEC. <u>9</u> , T <u>24</u> S, R <u>41</u> W |
|--|---|
| • | 660FEET FROM SOUTH SECTION LINE |
| WICHITA STATE OFFICE BLDG., 130 S. MARKET | 1980 FEET FROM WEST SECTION LINE |
| WICHITA, KANSAS 67202 | LEASE NAME <u>MAUDE TATE SWD</u> WELL # <u>1-9</u> |
| TECHNICIAN'S PLUGGING REPORT | COUNTY HAMILTON |
| OPERATOR LICENSE # 3837 | WELL TOTAL DEPTH 1011 FEET PRODUCTION CSG: SIZE 4%" @ 1007' WITH 200 SX |
| OPERATOR: DAWSON RESOURCES INC. | PRODUCTION CSG: SIZE 4½" @ 1007' WITH 200 SX |
| NAME AND 9166 E ROCKY MOUNTAIN LANE | SURFACE CASING: SIZE 7" @ 84' WITH 60 SX |
| ADDRESS PARKER, CO 80138 | |
| | T WELLSWD WELL D-16,574 _D/A |
| OTHER WELL AS HEREINAFTER INDICATED | |
| | LICENSE NUMBER NA |
| ADDRESS PO BOX 628, GREAT BEND, KS 6753 | 0-0628 <u> </u> |
| COMPANY TO PLUG AT: HOUR: 10:15 AM DAY: 26 MONTH: 08 YEAR: 199 | |
| PLUGGING PROPOSAL RECEIVED FROM TED HOSKINSON - COMPANY NAME) ALL LED CEMENTING (PHONE) 216 702 5061 | |
| (COMPANY NAME) <u>ALLIED CEMENTING</u> | (PHONE) 316-793-5861 |
| WERE: PERFS AT 821-964 | |
| PUMP DOWN 4%" CASING 100# HULLS & 60 SX CEMENT. MAXIMUM PSI @ 1000#. SHUT IN AT 300#. | |
| WAITED ON WELDER. DUG DOWN SURFACE AND CUT OFF CEMENT 10' DOWN. (CEMENT IN ANNULUS) | |
| INVOICED | |
| DATE 4.20.99 | PLUGGING PROPOSAL RECEIVED BY KEVIN STRUBE |
| PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART NONE NONE | |
| OPERATIONS COMPLETED: HOUR: 12:00 PM DAY: 26 MONTH: 08 YEAR: 1999 | |
| ACTUAL PLUGGING REPORT | _ |
| PUMP DOWN 4½" CASING 100# HULLS & 60 SX CEMENT. MAXIMUM PSI @ 1000#. SHUT IN AT 300#. | |
| WAITED ON WELDER. DUG DOWN SURFACE AND CUT OFF CEMENT 10' DOWN. (CEMENT IN ANNULUS) | |
| | |
| REMARKS: USED 60/40 POZMIX 6% GEL BY ALLIED. NO CASING RECOVERED. | |
| (IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.) | |
| I (DID) OBSERVE THIS PLUGGING. | SIGNED Knus D Structure (TECHNICIAN) FORM CP-2/3 |
| | (|