

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-055-00778-00-00
Spot: NENESW Sec/Twnshp/Rge: 28-23S-32W
2547 feet from S Section Line, 3031 feet from E Section Line
Lease Name: CONGDON Well #: 1
County: FINNEY Total Vertical Depth: 2571 feet

Operator License No.: <u>32787</u>	String	Size	Depth (ft)	Pulled (ft)	Comments
Op Name: <u>KANSAS NATURAL GAS OPERATING,</u>	CIBP		2470		WITH 10 SX CMT
Address: <u>1200 MAIN ST PO BOX 818</u>	PROD	5.5	2542	0	WITH 150 SX CMT
<u>HAYS, KS 67601</u>	SURF	8.625	354		WITH 375 SX CMT

Well Type: GAS UIC Docket No: _____ Date/Time to Plug: 08/29/2016 8:00 AM
Plug Co. License No.: 33338 Plug Co. Name: ORR ENTERPRISES, INC.
Proposal Rcvd. from: JAVIER Company: ORR ENTERPRISES, INC. Phone: (580) 251-9618

Proposed Plugging Method: 1. Set CIBP w/tubing @ 2470' and spot 2-sk cement on top plug. 2. Pull up hole to 1960' and spot 30-sk plug. 3. TOH w/ tubing and perforate @ 1100'. 4. TIH w/tubing and 5 1/2" packer @ set packer @ 700'. 5. Pump 80-5ks cement w/extra cottonseed hulls thru packer @ 700'. 6. TOH w/tubing and packer and perforate at 390' and circulate cement to surface. Note: Bring extra cottonseed hulls in case of vacuum. (Recommended by: KCC Dodge City Kenny Sullivan.)

Plugging Proposal Received By: KENNY SULLIVAN WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 08/30/2016 12:30 PM KCC Agent: KEN JEHLIK

Actual Plugging Report:

CIBP @ 2470' WITH 10 SX CMT. PUMP 30 SX CMT AT 1953'. TEST CASING TO 700#. HOLDING. PERFORATE 4 HOLES AT 1100'. RAN TBG & PACKER TO 700'. INJECTION RATE 2 BPM AT 900 SPI. PUMP 80 SX CMT. DISPLACE WITH WATER TO 900' AT 900 PSI LEAVING 200 SX CMT INSIDE THE CASING. PERFORATE 4 HOLES AT 390'. CIRCULATE CMT TO SURFACE WITH 125 SX CMT LEAVING THE 5 1/2" CASING & 5 1/2" X 8 5/8" ANNULUS FULL OF CMT.

Perfs:


Top	Bot	Thru	Comments
2523	2537		
2512	2522		

Remarks: USED CLASS C COMMON CEMENT BY ORR ENTERPRISES.

Plugged through: TBG

District: 01

Signed



(TECHNICIAN)

RECEIVED
SEP - 1 2016
KCC DODGE CITY

OCT 03 2016
70

Form CP-2/3