TO: STATE CORPORATION COMMISSION 6-17	API NUMBER DRILLED IN 10-4-56 SE NE SE SEC21 _, T22S, R33W
CONSERVATION DIVISION - PLUGGING SECTION	1650FEET FROM SOUTH SECTION LINE
WICHITA STATE OFFICE BLDG., 130 S. MARKET	FEET FROM EAST SECTION LINE
WICHITA, KANSAS 67202	LEASE NAME DAMME WELL # 5
TECHNICIAN'S PLUGGING REPORT	COUNTY FINNEY 154.38
OPERATOR LICENSE # _30535	WELL TOTAL DEPTH 4750 FEET
OPERATOR: HARTMAN OIL CO., INC	PRODUCTION CSG: SIZE <u>5½"</u> @ <u>4750'</u> WITH <u>600</u> SX
NAME AND PO BOX 54	SURFACE CASING: SIZE 85%" @ 281' WITH 200 SX
ADDRESS WICHITA, KS 67201	
ABANDONED OIL WELL X GAS WELL INPUT	F WELLD/AD
OTHER WELL AS HEREINAFTER INDICATED	<u> </u>
PLUGGING CONTRACTOR POST & MASTIN WELL SE	ERVICE INC LICENSE NUMBER 8438
ADDRESS 3210 W JONES AVE GARDEN CITY, KS	E 67846 KANSAS CONFURATION COMMISSION MONTH: 06 YEAR: 1999 COMMISSION
COMPANY TO PLUG AT: HOUR: 8:00 AM DAY	: <u>17</u> MONTH: <u>06</u> YEAR: <u>1999 COMM/SSION</u>
(COMPANY NAME) POST & MASTIN WELL SERVICE INC (PHONE) 316-276-38 PMSERVATION	
WERE: PERFS AT 4657-61, 4650-54, 4605-11,	4409-13, 4375-78 DV TOOL @ 2649 WICHITA, KS
1ST PLUG PERFORATE AT 1100' 2 HOLE. RUN 1	TUBING TO 4506'. PUMP BOTTOM PLUG 25 SX 60/40 68
3% CC 100# HULLS. 2ND PLUG PULL TUBING TO	1110' PUMP 150 SX CEMENT CIRCULATE TO SURFACE.
PULL UP TO 300' PUMP 25 SX CEMENT. PULL T	TUBING OUT OF HOLE. PUMP DOWN 5½" CASING 25 SX
CEMENT. PSI 450#. SHUT IN @ 250#. DIG	OUT BRAIDEN HEAD. PUMP DOWN 85% X 5% ANNULUS 100
SX CEMENT. MAX PSI @ 500#. SHUT IN 250#.	PLUGGING PROPOSAL RECEIVED BY <u>STEVE MIDDLETON</u>
PLUGGING OPERATIONS ATTENDED BY AGENT?:	ALL X PART NONE
OPERATIONS COMPLETED: HOUR: 3:30 PM I	DAY: MONTH: YEAR:
ACTUAL PLUGGING REPORT 1ST PLUG LOG TECH C	OF KANSAS PERFORATED AT 1100' 2 HOLE. RAN TUBING
TO 4506' PUMPED BOTTOM PLUG 25 SX CEMENT 6	0/40 6% 3% CC 100# HULLS. 2ND PLUG PULLED TUBING
TO 1110' PUMPED 150 SX CEMENT CIRCULATED 1	O SURFACE PULLED UP TO 300' PUMPED 25 SX CEMENT
PULLED TUBING OUT OF HOLE. PUMPED DOWN 53	CASING 25 SX CEMENT. MAXIMUM PSI @ 450#. SHUT
IN WITH 250#. DUG OUT BRAIDEN HEAD. PUMI	PED DOWN 85% X 5½ ANNULUS 100 SX CEMENT. MAXIMUM
PSI 500#. SHUT IN @ 250#.	<u> </u>
REMARKS: <u>USED 60/40 POZMIX 6% GEL 3% CC AI</u>	LLIED. NO CASING RECOVERED. IS NECESSARY, USE BACK OF THIS FORM.)
	SIGNED Keyin & Shut

DATE 6-23-99

(TECHNICIAN)

FORM CP-2/3