TO: 5 API Well Number: 15-055-10059-00-00 STATE CORPORATION COMMISSION Spot: NWNWSE Sec/Twnshp/Rge: 17-22S-33W **CONSERVATION DIVISION - PLUGGING** 330 feet from N Section Line, 330 feet from W Section Line 130 SOUTH MARKET, SUITE 2078 Lease/Unit Name: FINNUP B Well Number: 6 WICHITA, KANSAS 67202 County: FINNEY Total Vertical Depth: 4875 feet Conductor Pipe: Size feet: Operator License No.: 30535 Surface Casing: Size 8.625 158,44 feet: 386 Operator Name: HARTMAN OIL CO., INC. 4875 Production: Size 4.5 feet: Address: BOX 54 Liner: Size feet: WICHITA, KS 67201 Date/Time to Plug: 09/29/2000 10:00:00 AM Well Type: OIL **UIC Docket No:** Plug Co. License No.: 99996 Plug Co. Name: ALLIED CEMENT COMPANY Proposal Revd. from: STAN MITCHELL Phone: (316) 636-2090 Company: HARTMAN OIL Proposed PLUG BACK WITH SAND TO 3900'. PERFORATE AT 1101-03'. MIX 150 SX CMT PUMP DOWN 4 1/2" CASING. CIRCULATE TO SURFACE. MIX 200 SX CMT. PUMP DOWN ANNULUS. SHUT IN. Plugging Method: Plugging Proposal Received By: RICHARD LACEY WitnessType: Plugging Operations 100% Witnessed (Complete) Date/Time Plugging Completed: 09/29/2000 11:30 AM KCC Agent: KEVIN STRUBE Actual Plugging Report: PERFS AT 4761-65. 2" TUBING FROM 4532 - TD. DV TOOL AT 2716'. HAD FILL UP TO 4080'. PUT 15 SX SAND DOWN & FILLED UP TO 3800'. PERFORATED BY HALLIBURTON AT 1100' ON 09/22/00. ALLIED PUMPED DOWN 4 1/2 60 SX CMT AND THEN STARTED MIXING HULLS IN WITH 90 SX CMT. USED 300# HULLS. 4 1/2 ON VACUUM, SHUT IN. PUMPED DOWN 8 5/8 X 4 1/2 ANNULUS 200 SX CMT. MAXIMUM PRESSURE 200#. SHUT IN WITH 50#. TOPPED OFF WITH 3 1/2 YARDS OF READY MIX ON 10/2/00. CEMENT TOP WAS 800' DOWN. 10-6-00

RECEIVEL STATE COPPORT OF TOM COMMUNICATION

OCT 6 2000

CONSERVATION DIVISION

Remarks: <u>USED 60/40 POZMIX 6% GEL BY ALLIED. NO CASING RECOVERED.</u>

Plugged through: CSG

District: 01

Signed

Kowin D.

(TECHNICIAN)

OCT 0 3 2000

MP