

6 070362

API NUMBER 13- 167.00448.00.02

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION 5 1/2-NW-SE, SEC. 6, T 13 S, R 14 W
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

TECHNICIAN'S PLUGGING REPORT

Operator License # 4152
Operator: Naida Oil Company
Name & Address: Bob. Yost
Box 572
Russell, Kans.

_____ feet from S section line
_____ feet from E section line
Lease Name UOELK Well # 1 (SWD)
County Russell 101.70
Well Total Depth 3129 feet
Surface Conductor Pipe: Size 8 5/8 feet 271
Conductor Surface Casing: Size 0 feet

Abandoned Oil Well _____ Gas Well _____ Input Well _____ SWD Well RECEIVED
Other well as hereinafter indicated _____ STATE CORPORATION COMMISSION

Plugging Contractor Allied Cementing Co. License Number 11 1985
Address Russell, Kansas 6-11-85
Company to plug at: Hour: 8:00 AM Day: 1st Month: July Year: 19 85

Plugging proposal received from Bob Yost
(company name) Naida Oil Company (phone) 913-483-2673

Remarks: This was a well drilled 11-11-25-60, much information not available.
8 5/8" approx 271 FT CUC - 5 1/2" csg set @ approx 3129 FT w/ N.P.
squeezed. Unknown, Plug Back Unknown, Cuts or open hole Unknown.
2 3/8" tubing was pulled into @ 1800 FT, tried to wash over, got tools stuck, but recovered.
(SWD) was taking fluid, Order 500 5% 40 Pozmix Gel - Ca-Cl, 4 5% Cello - 3% Hullo, 2 2% Plug.
Spot with tubing, Squeeze Plugging Proposal Received by Marion Schmidt
Annulus with cut. DOLC (TECHNICIAN)

Plugging Operations attended by Agent?: All Part _____ None _____

Operations Completed: Hour: 2:45 PM Day: 2nd Month: July Year: 19 85

ACTUAL PLUGGING REPORT Ordered 500 5% 40 Pozmix Gel - Ca-Cl - 4 5% Cello, 3 2% Hullo, 2 1/2" Plug.
Reiterated thymhydrate @ 670 FT, Ran 2 3/8" tubing to 1680 FT, took injection rates,
Spotted through 2 3/8" tubing 225 5% cut w/ 1 5% Cello, cut circulated out of 5 1/2" csg (shut it)
Pumped in through 2 3/8" tubing 75 5% cut, cut circulated out of 5 1/2" + 8 5/8" annulus (shut it)
Layed Down tubing, Pumped in 5 1/2" csg 200 5% cut w/ 1 5% Cello, 1 2% Hullo, (Max 800 5% Plug)
Returned for more cement, tied on to Annulus pumped in another 75 5% cut w/ 1 1/2 5% Hullo, 1000 5% Plug.

Remarks: Released plug in 5 1/2" csg, Pumped in another 25 5% cut, Max 500 5% Plug, SHUT IN
(if additional description is necessary, use BACK of this form.)
Cemented by Allied Cement

(did/did not) observe this plugging.
INVOICE Total amt \$500 5%
DATE 7-16-85

Signed Marion Schmidt 4
DOLC (TECHNICIAN) 7-20-85
mjs