

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-095-21463-0000
LEASE NAME Kanngeisser
WELL NUMBER #1

21843

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

2310 Ft. from South Line of Section
750 Ft. from West Line of Section

RECEIVED

JUN 24 2003

KCC WICHITA

LEASE OPERATOR Wildcat Oil & Gas SPOT LOCATION 90' E of N/2 Nw Sw
ADDRESS 10286 SW 170th Ave. Section 12 Township 30s Range 9w
CITY, STATE, ZIP Nashville, Kansas 67112 County Kingman
PHONE # 620-246-5212 Date Well Completed 06/18/03
Character of Well D&A Date Plugging Commenced 06/18/03
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 06/18/03

The plugging proposal was approved on June 18, 2003 (date)
by Dave Wertz (KCC District Agent's Name)

Is ACO-1 Filed? ? If not, is well log attached? Yes
Producing Formation(s) D&A Depth to Top Bottom T.D. 4589

Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface Soil and Sands	Water sands	0	90			
Redbeds	Shale	90	225	8-5/8"	210.78	0'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from feet to feet each set.

Plugging orders received from Dave Wertz on 06/17/03 at 3:00 pm. Plugging began 06/18/03.

Plugged hole as follows: Heavy mud in hole; 1st plug @ 1300' with 35sx, 2nd plug @ 900' with 35sx, 3rd plug @ 370' with 35sx, top plug @ 60' with 25sx cemented to surface. Plugged rathole 15sx, no mousehole.

Cement is 60/40 Poz, 6% Gel. Total of 145 sx. Plugging completed at 1:45 pm on 06/18/03 by Allied. Ticket #12626.

Name of Plugging Contractor Sterling Drilling Company
Licence No. 5142
Address P.O. Box 1006 City: Pratt State: Kansas Zip 67124
NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: Sterling Drilling Company (Agent)

STATE OF KANSAS COUNTY OF PRATT, ss.


Gary M. Talbott, Agent (Employee of Operator or (Operator) of above described well, being first
duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of
the above described well as filed that the same are true and correct, so help me God.

(Signature) *Gary M. Talbott*
(Gary M. Talbott, Vice-President of Sterling Drilling Company)

(Address) P.O. Box 1006 City: Pratt State: Kansas Zip 67124

SUBSCRIBED AND SWORN TO me this 23rd day of June, 192003

Pamela S. Fields
(Notary Public)



My Commission Expires: _____

RECEIVED
JUN 24 2003
KCC WICHITA

Sterling Drilling Company, Rig #4

Box 1006, Pratt, Kansas 67124-1006
Office Phone (620) 672-9508, Fax 672-9509

SAMPLE LOG

Kanngeisser #1

LOCATION: 90' E of N/2 Nw Sw
API: 15-095-~~21483~~-0000
21843

Section 12 T 30s R 9w
Kingman County, Kansas

OWNER: Wildcat Oil & Gas
CONTRACTOR: Sterling Drilling Company, Rig #4

COMMENCED: 10-Jun-03
COMPLETED: 18-Jun-03

TOTAL DEPTH: **DRILLER** 4589 FEET
LOGGER 4589 FEET

Ground Elevation: 1652
KB Elevation: 1661

LOG

0 -	3 FEET	Top Soil
3 -	90 FEET	Sand and Clay
90 -	1590 FEET	Redbeds and Shales and Salt
1590 -	4589 FEET	Shale/Limestone/Chert and Sandstone

Surface/Production Casing Data:

Spud @ 1:00 pm on 06/10/03. Drilled 12-1/4" hole to 225'. Ran 7 joints of new 24# 8-5/8" surface casing, tally 210.78' set at 221.78' KB. Basket on 4th joint, 84.28' GL. Cemented with 200 sacks 60/40 Poz, 2% Gel, 3% CC. Plug down at 9:00 pm on 06/10/03 by Allied Cementing, ticket # _____. Cement did not circulate up to cellar. Pumped 75 sx Class A cement through 1" line completed at 10:15 pm. Followed with 100 sx Class A cement through 1" line, cement did fill up to cellar. Completed at 12:00 am 06/11/03. Welder strapped bottom 3 joints of casing, welded the collars on remaining 4 joints.

PLUGGING DATA:

Plugging orders received from Dave Wertz on 06/17/03 at 3:00 pm. Plugging began 06/18/03. Plugged hole as follows: Heavy mud in hole; 1st plug @ 1300' with 35sx, 2nd plug @ 900' with 35sx, 3rd plug @ 370' with 35sx, top plug @ 60' with 25sx cemented to surface. Plugged rathole 15sx, no mousehole. Cement is 60/40 Poz, 6% Gel. Total of 145 sx. Plugging completed at 1:45 pm on 06/18/03 by Allied. Ticket #12626. Reported plugging to KCC on 06/19/03.

DEVIATION SURVEYS

1-1/4	degree(s) at	225	feet
7/8	degree(s) at	1774	feet
1/2	degree(s) at	2451	feet
1	degree(s) at	4309	feet