

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-151-10731-00-01
Spot: NESWSE Sec/Twnshp/Rge: 6-26S-13W
953 feet from S Section Line, 1651 feet from E Section Line
Lease Name: SMITH FRED Well #: 3
County: PRATT Total Vertical Depth: 4050 feet

Operator License No.: 5120
Op Name: RANGE OIL COMPANY, INC.
Address: 9412 E. CENTRAL PO BOX 781775
WICHITA, KS 67278

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|-----------------|
| CIBP | | 3810 | | WITH 5 SX CMT |
| PROD 7 | | 4049 | 0 | WITH 225 SX CMT |
| SURF | 10.75 | 516 | | WITH 300 SX CMT |

Well Type: EOR UIC Docket No: E05215.2 Date/Time to Plug: 12/07/2016 9:30 AM
Plug Co. License No.: 34227 Plug Co. Name: AMERICAN WELL SERVICE LLC
Proposal Revd. from: DICK SCHREMMER Company: COPELAND ACID & CEMENT Phone: (316) 524-1225

Proposed Plugging Method: SET CIBP @ 3810' & 5 SX CMT. PERFORATE AT 900' & 540'. RUN TBG TO 900' & PUMP 40 SX CMT WITH 100# HULLS & 40 SX CMT (PUTTING 40 SX CMT OUT ON BACKSIDE OF 7" CASING & LEAVING 40 SX CMT INSIDE 7" CASING.) PULL TBG UP TO 540'. CIRCULATE CMT FROM PERFS AT 540' TO SURFACE UP 7" CASING ANNULUS & FILLING INSIDE OF 7" CASING.

Plugging Proposal Received By: SCOTT ALBERG WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 12/07/2016 2:00 PM KCC Agent: STEVE PFEIFER

Actual Plugging Report:

SET CIBP @ 3810' & PUT 5 SX CMT ON TOP OF CIBP THROUGH DUMP BAILER. PERFORATE 7" CASING AT 900' & 540'. RUN TBG IN TO 896'. PUMPED DOWN TBG WITH 40 SX CMT, 100# HULLS & 40 SX CMT. PULLED TBG TO 527'. PUMPED DOWN TBG WITH 225 SX CMT FILLING 7" CASING & 7" X 10 3/4" ANNULUS FROM 540' TO SURFACE WITH CMT. LAID TBG DOWN & TOPPED OFF CASING WITH 20 SX CMT.

Perfs:

| Top | Bot | Thru | Comments |
|------|------|------|----------|
| 3916 | 3922 | | |
| 3862 | 3871 | | |

Remarks: **COMPLIANCE ISSUE: NOV MIT LTR** USED 60/40 POZMIX 4% GEL BY COPELAND ACID.

Plugged through: TBG

District: 01

Signed

Stephen J. Pfeifer
(TECHNICIAN)

RECEIVED
DEC 09 2016
KCC DODGE CITY

DEC 21 2016

Form CP-2/3