

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-065-24090-00-01
Spot: NWSEENW Sec/Twnshp/Rge: 7-7S-24W
4359 940 feet from N Section Line, 2145 feet from W Section Line
Lease Name: D. ANDERSON 3312 Well #: 7-1
County: GRAHAM Total Vertical Depth: 4297 feet

Operator License No.: 101
Op Name: KCC FEE FUND PLUG
Address: 266 N MAIN ST, STE 220
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	4288		200 SX
SURF	8.625	295		225 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 12/30/2016 10:00 AM
Plug Co. License No.: 32028 Plug Co. Name: CHITO'S WELL SERVICE, LLC
Proposal Rcvd. from: ROBERT MCGAUGHEY Company: CHITO'S WELL SERVICE Phone: (785) 434-2079

Proposed Plugging Method: Ordered 450 sx 60/40 pozmix 4% gel cement w/500 # hulls.
8 5/8" surface casing set at 295' w/225 sx cement.
4 1/2" production casing set at 4288' w/200 sx cement.
TD 4297'.
Upper stage was not cemented.
Perforations: 3948' - 3951', 3931' - 3934' and 3788' - 3793'.

Plugging Proposal Received By: CASE MORRIS Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 12/30/2016 1:45 PM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Perforated production casing at 2200', 1430' and 1130'. Ran tubing to 3950' and pumped tubing volume with water to check for casing blow. Pulled tubing to 3728' and pumped 100 sx cement w/300 # hulls. Pulled tubing to 2600' and pumped 100 sx cement w/200 # hulls. Pulled tubing to 1150' and pumped 100 sx cement. Cement circulated to surface. Pulled tubing to surface. Connected t 4 1/2" casing and pumped 75 sx cement. Cement fell rapidly. Connected to 8 5/8" surface casing and pumped 75 sx cement. Maximum pressure 200 psi.
01/04/2017 - Tied on to backside and squeezed with 10 sx cement. Shut in pressure 50 psi.
Topped off casing with 35 sx cement and 100 # hulls.

GPS: 39.46284N -100.04291W

Perfs:

Top	Bot	Thru	Comments
3948	3951		
3931	3934		
3788	3793		

KCC WICHITA
JAN 24 2017
RECEIVED

Remarks: SWIFT CEMENT SERVICES TICKET # 29,523 D ANDERSON FEE FUND PROJECT CONTROL # 20170019 DOCKET # 17-CONS-3107-CPEN

Plugged through: TBG

Control# 20170019-001

District: 04

Signed Darrel Dipman
(TECHNICIAN)

CM