

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
266 N. Main St., Ste. 220  
Wichita, KS 67202-1513

API Well Number: 15-065-22867-00-00  
Spot: E2SWNWSE Sec/Twnshp/Rge: 27-7S-21W  
1650 feet from S Section Line, 2190 feet from E Section Line  
Lease Name: D & F HOLSMAN Well #: 1  
County: GRAHAM Total Vertical Depth: 3618 feet

Operator License No.: 34559  
Op Name: WM KS ENERGY RESOURCES LLC  
Address: 1001 FANNIN, STE 4000  
HOUSTON, TX 77002

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3600		175 SX
SURF	8.625	235		160 SX

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 02/20/2017 8:00 AM  
Plug Co. License No.: 32128 Plug Co. Name: ROME CORPORATION DBA WESTERN WELL SERVICE  
Proposal Rcvd. from: TOM BERENS Company: WM KS ENERGY RESOURCES LLC Phone: (785) 688-4040

Proposed Plugging Method: Ordered 350 sx 60/40 pozmix 4% gel cement, 500 # hulls and 12 sx gel.  
DV Tool at 1681' w/235 sx cement.  
Perforations: 3305' - 3424'.  
02/21/2017 - Ordered 300 sx 60/40 pozmix 4% gel cement w/500 # hulls.

Plugging Proposal Received By: MARVIN MILLS WitnessType: COMPLETE (100%)  
Date/Time Plugging Completed: 02/20/2017 11:30 AM KCC Agent: MARVIN MILLS

Actual Plugging Report:

Ran tubing to 3427' and pumped 12 sx gel followed by 50 sx cement w/300 # hulls. Pulled tubing to 1754' and pumped 300 sx cement w/200 # hulls. Casing went on a vacuum. Pulled tubing out.  
02/21/2017 - Ran tubing in and tagged cement at 2004'. Pumped 100 sx cement w/300 # hulls. Pulled tubing to 1071' and pumped 100 sx cement. Good circulation of cement. Pulled tubing out. Topped off casing with 10 sx cement. Tied on to backside and squeezed with 10 sx cement. Shut in pressure 300 psi.

GPS: 39.41332 -099.64761

Perfs:

Top	Bot	Thru	Comments
3305	3424		
3254	3449		

Remarks: QUALITY OILWELL CEMENTING TICKET # 7349

Plugged through: TBG

District: 04

Signed \_\_\_\_\_

(TECHNICIAN)

CM

Received  
KANSAS CORPORATION COMMISSION

MAR 13 2017

CONSERVATION DIVISION  
WICHITA, KS

INVOICE  
MAR 28 2017

Form CP-2/3

FEB. 23 2017