

To: 041257 6-10  
STATE CORPORATION COMMISSION  
Wichita State Office Bldg. - PLUGGING SECTION  
130 S. Market, Room 2078  
Wichita, KS 67202

API NUMBER 15- Docket #E-8202 15-151-10209-0001  
SW SE NW, SEC. 7, T 27 S, R 12 W/8

TECHNICIAN'S PLUGGING REPORT  
Operator License # 31739  
Operator: Iuka-Carmi Development LLC  
Name & Address: P.O. Box 847  
Pratt, KS 67124-0847

2970 feet from S section line  
3630 feet from E section line  
Lease Name ICHU Well # 19.  
County Pratt 139.10  
Well Total Depth 4280 feet  
Conductor Pipe: Size feet  
Surface Casing: Size 8 5/8 feet 388

Abandoned Oil Well Gas Well Input Well X SKD Well O&A  
Other well as hereinafter indicated

Plugging Contractor Pratt Well Service License Number 5893  
Address P.O. Box 847, Pratt, KS 67124-0847

Company to plug at: Hour: 2:15 p.m. Day: 7 Month: 7 Year: 1997

Plugging proposal received from Ken Gates  
(company name) Pratt Well Service (phone) 316-672-2531

Work: 5 1/2" at 4221' w/125 sx cement, 4 1/2" liner from 4218-4280' w/75 sx cement, P.B.T.D. 3760'  
Simpson perfs at 4248-53, 4229-37, 4218-21', Casing leaks at 2100, 1370, 400-460'  
Sand fill up at 3868'

1st plug at 3730' with 50 sx cement, 2nd plug at 2100' with 30 sx cement,  
3rd plug at 1370' with 50 sx cement, 4th plug at 460-0'.  
7-16-97

Plugging Proposal Received by Steve Durrant (TECHNICIAN)

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 6 p.m. Day: 10 Month: 6 Year: 1997

ACTUAL PLUGGING REPORT 1st plug spotted 25 sx common cement through tubing inside of 5 1/2" casing from 3868-3643', 2nd plug spotted plugs inside of 5 1/2" casing through 2 7/8" tubing at 2100' with 30 sx cement, 3rd plug at 1370' with 50 sx cement.

Let cement set. Tagged top of hard cement at 1046'. Ran into soft cement at 920'.

4th plug pumped down 5 1/2" casing with 170 sx cement through holes in 5 1/2" casing at 460'.

Had returns throughout pumping of cement up casing/surface pipe annulus. Returns excellent to  
Remarks: Used common cement w/3% cc by Sun Cementing & Acidizing. No casing recovery. (over)  
(if additional description is necessary, use BACK of this form.)

INVOICED  
Please observe this plugging.

DATE 7-17-97

INV. NO. 48594

Signed Stephen J. Durrant (TECHNICIAN)

6-10 AUG 21 1997

ACTUAL PLUGGING REPORT CONTINUED:

poor at times. Cement did not circulate.

7 /8/97 Ran tubing in and tagged top of cement inside 5½" casing at 172' from surface.  
5½" X 8 5/8" annulus was communicated.

7/10/97 Topped out 5½" casing and 5½" X 8 5/8" annulus with ready mix.