1 031397	API NUMBER 15- Drilled 9/55 15-185.00821-6600
TATE CORPORATION CONMISSION	NE NW NW, SEC. 20 , T 23 S, R 13 WAX
30 S. Market, Room 2078	4950 feet from S section line
Wichita, KS 67202 ECHNICIANIS PLUGGING REPORT	4290 feet from E section line
perator License #	Lease Name Schulz Nei! 2
perator: Kansas Corporation Commission	County Stafford
lame&	Well Total Depth 3962 feet
ddress	Conductor Pipe: Sizefeet
A. a. Wall	Surface Casing: \$1ze 8 5/8 feet 168
	Input Well D&A
Other well as hereinafter indicated	
_	License Number 5893
Address_P.O. Box 847, Pratt, KS 67124-0847	
	6 Honth: 4 Year: 19 96 -
Plugging proposal received from Steve Dur	crant
(company name) KCC	(phone) 316-225-6760
were: 5½" at 3956', Perfs at approx. 3633-	•
Run tubing to 3500, spot 50 sx cement, run	
pull tubing to 830' and spot 50 sx cement,	pull tubing to 300' and fill hole with 100 sx cement.
<u> </u>	
Pingelng Pre	oposal Received by Richard Lacey
רוטטטיאט ייי	TECHNICIAN)
Plugging Operations attended by Agent?:	All_X Part_ None_
Operations Completed: Hour: 10:45 a.Day:	: 10 Month: 4 Year:19 96
ACTUAL PLUGGING REPORT 4/6/96 Ran 2 3/8	"tubing to 3302' and spotted 50 sx Class H w/2% gel
	ped 50 sx cement. Pulled tubing to 430 and
	O' and attempted to circulate cement. No circulation
	and found TD at 233'?. Ran tubing to 788' and
	followed by 50 sx 60/40 Pozmix 2% gel 3% cc at 788'.
<u></u>	1. Pumped 300 lbs. hulls mixed in 20 sx gel followed
Used 60/40 Pozmix 2% gel 3% cc i	by Allied. Recovered 1264' of $5\frac{1}{2}$ " casing.
(If additional description	is necessary, use BACK of this form.)
1 (dld / 水水水水水水) observe this plugging.	Signed Steer Durant

PLUGGING REPORT CONTINUED:

by 150 sx 60/40 Pozmix 2% gel 3% cc. No circulation.

4/9/96 Ran tubing and found TD at 679. Pumped 300 lbs. hulls mixed in 20 sx gel followed by 50 sx 60/40 Pozmix 2% gel 3% cc. No circulation.

Waited 3 hours and ran tubing. Found TD at 566. Pumped 300 lbs. hulls mixed in 20 sx gel and 200 sx 60/40 Pozmix 2% gel 3% cc. Good circulation last part of job. No gel or cement to surface. Waited 3 hours and tagged cement at 340'. Pumped 8 sx gel with hulls and started circulating gel to surface. Good returns.

Pumped 200 sx 60/40 Pozmix 2% gel 3% cc. Good circulation. No cement to surface.

4/10/96 Ran tubing and found cement top at 233. Pumped 175 sx 60/40 Pozmix 2% gel 3% cc cement to surface. Plug job completed at 10:45 a.m. on 4/10/96.

4/11/96 Cement to surface.

Also witnessed by Richard Lacey.