

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
266 N. Main St., Ste. 220  
Wichita, KS 67202-1513

API Well Number: 15-009-23688-00-01  
Spot: NWNESWSW Sec/Twnshp/Rge: 25-17S-11W  
1103 feet from S Section Line, 4409 feet from E Section Line  
Lease Name: MORAN Well #: 2  
County: BARTON Total Vertical Depth: 3720 feet

Operator License No.: 8653  
Op Name: PETROLEUM TECHNOLOGIES, INC.  
Address: 801 W 47TH ST STE 412  
KANSAS CITY, MO 64112

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	7	3523		125 SX
SURF	16.375	351		285 SX
	T1 4.5	3360		

Well Type: SWD UIC Docket No: D23668.0 Date/Time to Plug: 04/12/2017 8:00 AM  
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.  
Proposal Rcvd. from: RICHARD SINGLETON Company: PETROLEUM TECHNOLOGIES, INC Phone: (913) 638-6398

Proposed Plugging Method: Ordered 400 sx 60/40 pozmix 4% gel cement w/800 # hulls.  
Bad casing form 200' - 240'.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)  
Date/Time Plugging Completed: 04/14/2017 3:00 PM KCC Agent: BRUCE RODIE

Actual Plugging Report:

Perforated at 1400', 630' and 250'. Ran tubing to 3400' and pumped 100 sx cement w/3% cc and 300 # hulls. Pulled tubing to 2800' and pumped 20 sx gel. Pulled tubing to 1400' and pumped 130 sx cement with no returns. Shut down for the day.  
04/13/2017 - Tagged cement at 1100' and pumped 60 bbl of salt water with 800 # hulls. Ran tubing to 1100' and pumped 100 sx cement w/3% cc and no returns. Shut down for 2 hours. Tagged cement at 1100'. Pumped 100 sx cement w/3% cc and no returns. Shut down for the day.  
04/14/2017 - Tagged cement at 900' and pumped 100 sx cement w/3% cc and 350 # hulls. Had blow on casing. Pulled tubing to 500'. Circulated cement to surface on casing with 75 sx cement and 250 # hulls. Tied to surface and pumped 50 sx cement. Shut in pressure 100 psi. Pulled tubing. Topped off with 10 sx cement.

GPS: 38.53943 -098.49525

Perfs:

Top	Bot	Thru	Comments
3432	3439		

Remarks: COPELAND ACID AND CEMENTING

Plugged through: TBG

KCC WICHITA  
MAY 02 2017  
RECEIVED

INVOICED  
MAY 11 2017

District: 04

Signed Bruce Rodie  
(TECHNICIAN)

APR 18 2017