STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING

130 SOUTH MARKET, SUITE 2078

WICHITA, KANSAS 67202

Spot: SESWNW

API Well Number: <u>15-055-10162-00-01</u>

Sec/Twnshp/Rge: 27-21S-34W

2970 feet from S Section Line, 4290 feet from E Section Line

feet:

Lease/Unit Name: NUNN

Well Number: 7

County: FINNEY

Total Vertical Depth: 4736 feet

Operator License No.: 32281

Op Name: GMX RESOURCES, INC.

Address: 9400 N. BROADWAY STE 600

OKLAHOMA CITY, OK 73114

Conductor Pipe: Size

Surface Casing: Size 8.625

feet: 245 feet: 4634

WITH 225 SX CMT

Production: Size 5.5

Liner: Size feet: WITH 250 SX CMT

Well Type: EOR

UIC Docket No: E09779.2

Date/Time to Plug:

04/02/2001 9:15 AM

Plug Co. License No.: 99996

Plug Co. Name: ALLIED CEMENT COMPANY

Proposal Rcvd. from: DON BROWN

Company: CROWN CONSULTING

Phone:

Proposed PERF KCC REQUIREMENTS. Plugging

Method:

Plugging Proposal Received By: KEVIN STRUBE

Date/Time Plugging Completed: 04/05/2001 11:30 AM

WitnessType: Plugging Operations 100% Witnessed (Complete)

KCC Agent: MICHAEL MAIER

## Actual Plugging Report:

PBTD 4565'. CIBP @ 4378'. PERFS AT 4304-16'. 4/02/01 1ST PLUG PACKER & TUBING SET AT 4243'; TUBING SANDED IN CASING TO 2011'. PUMPED 100 SX CMT & 100# HULLS. WELL WENT ON VACUUM. MIXED ANOTHER 100 SX CMT. TUBING SHUT IN WITH 700#. MAXIMUM PRESSURE 1500#. 2ND PLUG BACKED TUBING OFF AT 2011'. PULLED 1 JOINT OF TUBING AND PUMPED 70 SX CMT WITH 100# HULLS. SDON. 4/03/01 TAGGED CMT AT 1976' WITH TUBING. PULLED 1 JOINT AND PUMPED 75 SX CMT. WAIT ON CMT 1 HR. NO FILL. PUMPED 75 SX CMT. WAIT ON CMT I HR. NO FILL. AT 1976' PUMPED 300# HULLS, PULLED TUBING TO 1200'. PUMPED 75 SX CMT & LCM. SDON. 4/04/01 TAGGED CMT AT 1515' WITH TUBING. PUMPED 100 SX ASC @ 1468'. WAIT ON CMT 1 HR. NO FILL. PUMPED 500# HULLS @ 1515'. PULLED TUBING TO 1022'. WAITED 1 HR AND PUMPED 25 SX ASC CMT. WAIT ON CMT 1 HR. TAGGED WITH TUBING AT 1331'. PULL 1 JOINT AND PUMPED 300# HULLS. PULLED TO 1121' AND PUMPED 25 SX ASC. HOLE STARTED TO CIRCULATE WHILE MIXING. WAIT ON CMT 30 MINUTES. TAGGGED AT 1284'. PUMPED 50 SX CMT. WENT ON VACUUM. PUMPED ANOTHER 50 SX CMT WITH 3% CC. SDON. 4/05/01 TAGGED CMT AT 309'. PUMPED 45 SX CMT AND CIRCULATED CMT TO SURFACE. PUMPED 5 SX CMT TO FILL 5 1/2". SHUT IN CASING. PUMPED 180 SX CMT DOWN ANNULUS. MAXIMUM PSI 200#. SHUT IN PRESSURE 100#.

INVOICED

4-26-01

RECEIVED STATE CORPORATION COMMISSION

Remarks:

USED 60/40 POSMIZ 6% GEL BY ALLIED. NO CASING RECOVERED.

Plugged through: TBG

District: 01

Signed Muhar Mare

(TECHNICIAN)

Form QP-2/3