

4-071163

TO: *

STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Number: 15-009-20,988-00-00

SE SW NE /4 SEC. 33, 16 S, 12 W
3630 feet from S section line
1650 feet from E section line

Operator license# 4058

Lease: Finger Well # 4

Operator: American Warrior, Inc.

County: Barton 108.58

Address: P.O. Box 399
Garden City, Kansas 67846
Vernon Pflughoeft

Well total depth 3341 feet
Conductor Pipe: 0 inch @ 0 feet
Surface pipe 8 5/8 Inch @ 300 feet

Aband. oil well X, Gas well _____, Input well _____, SWD _____, D & A _____

Plugging contractor: Halliburton Service - Co Tools License# -

Address: Hays, Kansas 67601 - Garden City, Kansas 67846

Company to plug at: Hour: A.M. Day: 3 Month: January Year: 1996

Plugging proposal received from: Vernon Pflughoeft

Company: American Warrior, Inc. Phone: 316-275-2963

Were: 8 5/8" - 300' S.P. cwc. w/160 sxs cement. 4 1/2" casing set at 3338' w/165 sxs cement.
Elv. 1881' - Anhy. 945' - Perfs open 3338' - 3341'. Casing leak. Casing parted at 1500'.
4 1/2" casing squeezed from 480' to 600' with 400 sxs cement. Worked and could not get to
T.D. Retrievable plug set at 2900'. Proposal 300 sxs 60/40 pozmix - 6% gel - 7 sxs hulls.
Pump in with pump truck. Run tubing to bad casing spot - circulated cement - then squeeze
4 1/2" casing. Squeeze 4 1/2" x 8 5/8" annulus with cement to 300 P.S.I.

Plugging Proposal Received by: Marion J. Schmidt

Plugging operations attended by agent? All [X], Part [], None []

Completed: Hour: 1:00 P.M., Day: 3, Month: January, Year: 1996

Actual plugging report: American Warrior ordered 200 sxs 65/35 pozmix - 6% gel and 300 sxs.
60/40 pozmix - 8% gel and 7 sxs hulls. Pumped in with pump truck - spotted and displaced all
cement through tubing. (1500' O.K. by Herb Deines).

- 1) 2 3/8" at 1500' w/175 sxs 65/35 pozmix - 6% gel - 225 sxs 60/40 pozmix - 8% gel with 6 1/2 sxs hulls added - cement circulated out of 4 1/2" casing.
- 2) Squeezed 4 1/2" casing with 65 sxs cement. Max. P.S.I. 200#.
- 3) Squeezed 4 1/2" x 8 5/8" annulus with 35 sxs cement and 1/2 sack hulls. Max. P.S.I. 300#.
S.I.P. 300#.

Remarks: Cemented by Halliburton.

Condition of casing(in hole) GOOD BAD Anhy.plug: YES X NO
Bottom plug(in place): YES CALCULATED, NO Dakota plug: YES X NO
Plugged through TUBING CASING Elevation: GL

I did [X] / did not [] observe the plugging.

Marion J. Schmidt
(agent)

Form CP-2/3

INVOICED
JAN 23 1996

DATE

INV. NO. 44672

1-9-1996