

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-009-21975-00-00
Spot: NWSENW Sec/Twnshp/Rge: 26-18S-13W
3030 feet from S Section Line, 3030 feet from E Section Line
Lease Name: NIEDEREE Well #: 1
County: BARTON Total Vertical Depth: 3350 feet

Operator License No.: 101
Op Name: KCC FEE FUND PLUG
Address: 266 N MAIN ST, STE 220
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	3349		
SURF	8.625	684		

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 08/25/2017 12:00 PM
Plug Co. License No.: 6901 Plug Co. Name: D S & W WELL SERVICING, INC.
Proposal Rcvd. from: CURTIS HITSCHMANN Company: D S & W WELL SERVICE Phone: (620) 793-5838

Proposed Plugging Method: Junk in well at 1440'. Casing was pulled out and well was not plugged. Going to plug from 1440'.
Ordered 225 sx 60/40 pozmix 4% gel cement, 225 sx common cement w/3% cc and 600 # hulls.

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 08/31/2017 1:00 PM KCC Agent: BRUCE RODIE

Actual Plugging Report:

Perfs:

Junk in well at 1420'. Approved to plug from there. Put 40' 8 5/8" sub on surface pipe to bring it to surface and 8 5/8" to 5 1/2" swedge for working head.
08/28/2017 - Ran tubing to 1420' and pumped 100 sx cement w/200 # hulls. Stong returns when pumping cement. Shut down for 2 hours. Tagged at 1420'. No fillup. Ran tubing to 1400' and pumped 100 sx cement w/3% cc and 200 # hulls. Shut down for 2 hours. Tagged at 1420'. No fillup. Dumped 2 yards of 3/4" chat. Tagged at 1369'. Ran tubing to 1360' and pumped 100 sx cement w/3% cc. Shut down for the day.
08/29/2017 - Pumped 100 sx cement w/3% cc. Shut down for 2 hours. Tagged cement at 1369'. Ran tubing to 1360' and pumped 50 sx cement w/3% cc. Shut down for 2 hours. Tagged cement at 1369'. Dumped 1 1/4" chat. Bridged off. Shut down for the day.
08/30/2017 - Tagged bridge at 360'. Worked tubing down to 664'.
08/31/2017 - Tagged at 664'. Ran tubing down and circulated cement to surface with 250 sx cement w/3% cc.
09/07/2017 - Cement down about 40' with 30' of water on top of cement. Topped off with 10 sx dry cement at 9am. Checked at 2pm and well was still full of cement.
09/11/2017 - Cement still at surface.

GPS: 38.45901 -098.73215

Remarks: COPELAND ACID AND CEMENTING NEIDEREE FEE FUND PROJECT CONTROL # 20180006-001

Plugged through: TBG

District: 04

Signed Bruce Rodie

(TECHNICIAN)

CM

KCC WICHITA

SEP 28 2017

RECEIVED

SEP 12 2017