

15.185.01672.0001 213 R

To: 1 120233
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION E/2
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15- Drill Completion Date 3/24/41
NE SE, SEC. 4, T 21 S, R 13 W/EX
1980 feet from S section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 6568

330 feet from E section line

Operator: Kaiser-Francis Oil Company
Name & Address
P.O. Box 21468
Tulsa, OK 74121-1468

Lease Name Willcut Unit Tr. Well # 2-1
County Stafford 115.86

Well Total Depth 3565 feet

Conductor Pipe: Size _____ feet

Surface Casing: Size 8 5/8 feet 259

Abandoned Oil Well Gas Well _____ Input Well _____ SWD Well _____ D&A _____

Other well as hereinafter indicated _____

Plugging Contractor Stepco, Inc. License Number 9764

Address P.O. Box 265, Ellinwood, KS 67526

Company to plug at: Hour: 9:30 a.m. Day: 23 Month: 3 Year: 19 89

Plugging proposal received from John Glenn

(company name) Kaiser-Francis Oil Company (phone) 316-564-3214

were: 5 1/2" at 3565' PBTB 3401' Perfs at 3396-3400' Squeezed at 582-86' w/200 sx Casing at 2600'

1st plug pump 50 sx cement at 2600',

2nd plug pump 80 sx cement at 700-0',

3rd plug pump 100 sx cement down 8 5/8".

RECEIVED
STATE CORPORATION COMMISSION

MAR 28 1989

Plugging Proposal Received by Richard Lacey (TECHNICIAN)

Plugging Operations attended by Agent?: All Part _____ None _____

Operations Completed at: Wichita, Kansas Hour: 12 p.m. Day: 23 Month: 3 Year: 19 89

ACTUAL PLUGGING REPORT 1st plug ran 2 3/8" tubing to 2600' and pumped 30 sx cement,

2nd plug laid down 10 joints and pumped 30 sx cement at 2300',

3rd plug laid down 10 joints and pumped 30 sx cement at 2000',

4th plug laid down 13 joints and pumped 30 sx cement at 1600',

5th plug laid down 16 joints and pumped 30 sx cement at 1100',

6th plug laid down 16 joints and circulated cement with 70 sx cement. Total 220 sx cement. (over)

Remarks: Used 60/40 Pozmix 6% gel by B.J. Titan. No casing recovery.
(If additional description is necessary, use BACK of this form.)

INVOICED
(I did not observe this plugging.)

DATE 3-30-89

Signed *Dean Rankin* (TECHNICIAN)

INV. NO. 24297

CONT. ACTUAL PLUGGING REPORT

Pressured annulus to 750# with less than $\frac{1}{4}$ barrel.