

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-053-00663-00-00
Spot: NWNENW Sec/Twnshp/Rge: 17-16S-10W
4627 feet from S Section Line, 3323 feet from E Section Line
Lease Name: HOREJSI EAST LEASE Well #: 2
County: ELLSWORTH Total Vertical Depth: 3381 feet

Operator License No.: 34318

Op Name: BEREXCO LLC

Address: 2020 N. BRAMBLEWOOD
WICHITA, KS 67206

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3358		150 SX
RBP	5.5	3325		
SURF	10.75	374		200 SX

Well Type: OIL

UIC Docket No:

Date/Time to Plug: 12/12/2017 10:00 AM

Plug Co. License No.: 34318

Plug Co. Name: BEREXCO LLC

Proposal Revd. from: DENNIS KIRMER

Company: BEREXCO LLC

Phone: (316) 772-6449

Proposed Plugging Method: AS PER KCC RULES & REGS

Plugging Proposal Received By: VIRGIL CLOTHIER

Witness Type: PARTIAL

Date/Time Plugging Completed: 12/13/2017 1:00 PM

KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

Perfs:

MIRU, SET LOCKSET RETRIEVABLE PLUG AT 3325'. PERFORATE CASING AT 1400'. RUN TUBING TO 3300' AND PUMPED 35 SX'S COMMON WITH 100#'S COTTON HULLS TO COVER THE KC PERFS. PULLED TUBING TO 2980' AND PUMPED 14 SX'S GEL TO GET TO APPROX. 1500'. PULLED TUBING TO 1440' AND PUMPED 50 SX'S COMMON. PULLED TUBING OUT OF HOLE - WILL BE TAGGING CEMENT A.M. OF 12-13-17. TAGGED CEMENT ON 12-13-17 AT 1060'. PERFORATED AT 1050' AND 425'. RUN TUBING TO 1050' AND PUMPED 35 SX'S COMMON WITH 3% CC AND 100#'S COTTON HULLS. PULLED TUBING OUT AND WAITED 1 HOUR. RAN TUBING TO 500' AND CIRCULATED 60-40 POZ MIX 4% GEL CEMENT TO SURFACE. PULLED TUBING OUT AND SWAGED ONTO 5.5" AND PUMPED CEMENT-PRESSURED UP TO 1000#'S FORCING CEMENT OUT OF 425' PERFS AND GETTING GOOD CEMENT RETURNS BETWEEN 5.5" & 10 3/4" CASINGS. WAITED AWHILE AND TOPPED OFF.

Top	Bot	Thru	Comments
3358	3374		OH
3084	3088		CSG

INVOICE
JAN 02 2018

Remarks: GLOBAL CEMENT #3205 ON 12TH & #3227 ON 13TH. PERF TECH #13643 ON 12TH & 13644 ON 13TH.

Plugged through: TBG

District: 02

Signed

Virgil Clothier

(TECHNICIAN)

1/8