TO:

STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING

266 N. Main St., Ste. 220 Wichita, KS 67202-1513 API Well Number: 15-153-05181-00-00

Spot: SENWNW

Sec/Twnshp/Rge: 16-1S-34W

990 feet from N Section Line,

990 feet from W Section Line

Lease Name: CAHOJ (TEXACO)

Well #: 30

County: RAWLINS

Total Vertical Depth: 4355 feet

Operator License No.: 30606

Op Name: MURFIN DRILLING CO., INC.

Address: 250 N WATER STE 300

String Size PROD 5.5

4352

Depth (ft) Pulled (ft) Comments 250 SX

SURF 8.625

450

300 SX

WICHITA, KS 67202

UIC Docket No:

Date/Time to Plug: 11/20/2017 9:00 AM

Plug Co. License No.: 34059

Plug Co. Name: HURRICANE SERVICES, INC.

Proposal Rcvd. from: JOHN TURNER

Company: MURFIN DRILLING CO., INC.

Phone: (785) 443-1031

Proposed Ordered 500 sx 60/40 pozmix 4% gel cement, 600 # gel and 1000 # hulls.

Well Type: OIL

Plugging | 8 5/8" surface casing set at 450' w/300 sx cement. **Method:** |5 1/2" production casing set at 4352' w/250 sx cement.

TD 4355', PBTD 4309'.

Perforations: 4015' - 4030', 4034' - 4039', 4069' - 4078', 4123' - 4132', 4170' - 4178', 4210' - 4224' and 4253' - 4262'.

Bridge plug at 4309'.

Casing leaks at unknown depths.

Plugging Proposal Received By: CASE MORRIS

WitnessType: COMPLETE (100%)

Date/Time Plugging Completed: 11/20/2017 2:20 PM

KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Perfs:

ĺ	Perforated production casing at 2294'. Ran tubing to 3971' and pumped 600 # gel followed by
	90 sx cement w/350 # hulls. Pulled tubing to 3035' and pumped 150 sx cement w/250 # hulls.
	Pulled tubing to 1517' and pumped 170 sx cement w/200 # hulls. Cement circulated to surface.
	Pulled tubing to surface. Connected to 5 1/2" production casing and pumped 15 sx cement.
	Connected to 8 5/8" surface casing and pumped 65 sx cement.
ı	

GPS: 39.97031N -101.14596W

Тор	Bot	Thru	Comments
4253	4262		
4210	4224		
4170	4178		
4123	4132		
4069	4078		
4034	4039		
4015	4030		

KCC WICHITA DEC 0 4 2017 RECEIVED

Remarks: **HURRICANE SERVICES INC. TICKET # 100840**

Plugged through: TBG

District: 04

Signed David Dipmon (TECHNICIAN)

CM