

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
266 N. Main St., Ste. 220  
Wichita, KS 67202-1513

API Well Number: 15-155-21511-00-00  
Spot: NWSWNE Sec/Twnshp/Rge: 25-22S-5W  
1650 feet from N Section Line, 2310 feet from E Section Line  
Lease Name: DODGE A Well #: 1  
County: RENO Total Vertical Depth: 3896 feet

Operator License No.: 30878  
Op Name: RESSLER WELL SERVICE, INC.  
Address: PO BOX 525  
BURRTON, KS 67020

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3889		200 SX
SURF	13.375	152		160 SX

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 06/28/2017 12:00 AM  
Plug Co. License No.: 30280 Plug Co. Name: SUNFLOWER WELL SERVICE, INC.  
Proposal Rcvd. from: LARRY RESSLER Company: SUNFLOWER WELL SERVICE Phone: (620) 664-0597

Proposed Plugging Method: AS PER KCC RULES & REGS

Plugging Proposal Received By: VIRGIL CLOTHIER Witness Type: PARTIAL  
Date/Time Plugging Completed: 06/30/2017 4:00 PM KCC Agent: B. J. HOPE

Actual Plugging Report:

06/28/2017 - DUMPED SAND TO PLUG BOTTOM. RIHW WIRELINE AND TAGGED PLUG @ 3820. MIXED AND BAILED 5 SKS OF CEMENT ON TOP OF SAND PLUG. 6/29/17 WORKED PIPE AND COULD NOT GET ANY MOVEMENT. SHOT PIPE OFF @ 850 FT. TWICE. PULLED 160,000 LBS. AND PIPE WOULD NOT COME FREE. SHOT 4 SQUEEZE HOLES @ 300-01 FT. RIHW TUBING TO 850 FT. AND PUMPED 50 SK PLUG OF CLASS A COMMON CEMENT WITH 3% CC. TOHW TUBING. WAITED 1 HOUR. RIHW WIRELINE AND DID NOT TAG PLUG. TIHW TUBING TO 850 FT. AND SPOTTED SECOND 50 SK PLUG OF CLASS A COMMON CEMENT W/3% CC. TOHW TUBING. WAITED 1 HOUR. RIHW WIRELINE AND TAGGED PLUG @ 500 FT. TIED ONTO 5.5 CASING AND PUMPED 160 SKS OF 60/40 POZ CEMENT. CIRCULATED GOOD CEMENT TO SURFACE OF ANNULUS AND 5.5 CASING WAS FULL. 06/30/17 - 5.5 TO 13.375 ANNULUS WAS FULL OF GOOD HARD CEMENT. RIHW WIRELINE AND TAGGED HARD CEMENT IN 5.5 CASING @ 15 FT. TOPPED OFF CASING W/3 SKS OF PORTLAND CEMENT. CUT 5.5 CASING OFF 5 FT BELOW GROUND LEVEL.

Perfs:

Top	Bot	Thru	Comments
3889	3896		

INVOICED  
JAN 10 2018

Remarks: COPELAND PROVIDED CEMENT FOR THIS PLUG JOB.

Plugged through: TBG

District: 02

Signed

*B. J. Hope*

(TECHNICIAN)

1/8K