

Kansas Corporation Commission
District Plugging Report

API Well Number: 15-121-02716-00-00
 SE Spot: NESWSE Sec 33 Twp 16 S Rng 23 E / W
955 Feet from N / S Line of Section
1383 Feet from E / W Line of Section
 GPS: Lat: 38.609505 Long: 94.868635 Date: 2/17 2/1/16
 Lease Name: Hendrickson-Edwards (Edwards) Well #: EDW 17
 County: Miami Total Vertical Depth: 330 feet

| Operator License No: <u>101</u> | String | Size | Depth | Pulled | Comments |
|---|---------------------------|---------------|------------|------------|------------|
| Op Name: <u>STATE OF KANSAS</u> | <u>DRIVE - Drive Pipe</u> | <u>10.000</u> | <u>15</u> | <u>0</u> | <u>EST</u> |
| Address 1: <u>266 N. Main St. Stc. 266</u> | <u>L1 - Liner 1</u> | <u>6.250</u> | <u>200</u> | <u>0</u> | <u>EST</u> |
| Address 2: _____ | <u>L2 - Liner 2</u> | <u>2.750</u> | <u>297</u> | <u>297</u> | |
| City: <u>WICHITA</u> | <u>T1 - Tubing 1</u> | <u>1.000</u> | <u>297</u> | <u>297</u> | |
| State: <u>KS</u> Zip Code: <u>67202</u> - <u>1513</u> | | | | | |

Well Type: OG - Oil & Gas (OIL) UIC Docket No.: _____ Date/Time to Plug: 12/23/16 / _____
 Plug Co License No.: 33749 Plug Co. Name: KEPLEY WELL SERVICE, LLC.
 Proposal Rcvd from: Mike Kepley Company Name: KWS Phone: (620) 431-8945

Proposed Plugging Report: Run pipe to TD. Pump Portland cement from TD to surface. Perforate well if not documented Alt.II.

Plugging Proposal Received By: Frank Guilfoyle Witness Type: COMP - Complete 100%
 Date/Time Plugging Completed: 12/23/16 / _____ KCC Agent: Frank Guilfoyle

| Actual Plugging Report: | Perfs: | Top | Bottom | Thru |
|---|--------|-------|--------|-------|
| Pull 1" and pump out. Pull 2 7/8" out. Run 1" inside 6.25" to 326 ft. Run 1" and wash to 175 ft and hit. Wash inside to 330 ft and hit. Pump Portland cement to surface inside and outside. Pull pipe and top off well. Pump total of 91 sacks of cement. Well plugged. | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |
| | _____ | _____ | _____ | _____ |

Remarks: Control No. 20160008-041. Contract No. 41035. GPS NAD 83 by FG. Reg Sect.

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue: Yes No

District: 03
KCC WICHITA
FEB 03 2017
RECEIVED
Frank Guilfoyle
 (Technician)
 Form: District Plugging Report - _____