

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-051-01677-00-01
Spot: NENWSE Sec/Twnshp/Rge: 28-11S-19W
2310 feet from S Section Line, 1650 feet from E Section Line
Lease Name: BERLAND Well #: 2-3
County: ELLIS Total Vertical Depth: 3610 feet

Operator License No.: 5010
Op Name: KNIGHTON OIL COMPANY, INC.
Address: 1700 N WATERFRONT PKY BLDG 100 S
WICHITA, KS 67206

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	5.5	3609		125 SX
SURF	8.625	148		300 SX

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 12/18/2017 8:00 AM
Plug Co. License No.: 6426 Plug Co. Name: EXPRESS WELL SERVICE & SUPPLY INC
Proposal Rcvd. from: KEN WERNER Company: KNIGHTON OIL COMPANY, INC. D Phone: (316) 623-8516

Proposed Plugging Method: Ordered 420 sx 60/40 pozmix 4% gel cement w/600 # hulls.
Squeezed well at 720' - 750' w/60 sx cement and 25 sx cement.
Casing leaks at 720' - 750'.
CIBP at 3580'.
Perforations: 3480' - 3485', 3475' - 3478' and 3078' - 3081'.

Plugging Proposal Received By: PAT STAAB WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 12/18/2017 4:30 PM KCC Agent: PAT STAAB

Actual Plugging Report:

Could not get perf gun to go through heavy oil. Express Well Service ran in hole with tubing to 3493'. Hurricane rigged to tubing and pumped 165 sx cement w/300 # hulls mixed in. Pulled tubing to 1867'. Perf Tech ran slim hole gun in tubing and perforated at 1850'. Hurricane rigged to tubing and pumped 40 sx cement w/100 # hulls mixed in. Pulled tubing to 1423'. Perf Tech ran slim hole gun in tubing and perforated at 1414'. Hurricane rigged to tubing and pumped 190 sx cement w/200 # hulls mixed in to circulate cement to surface. Pulled tubing. Rigged to 5 1/2" casing and pumped 15 sx cement. Hole standing full. Rigged to 8 5/8" surface casing with instant pressure to 100 psi.

GPS: 39.06571 -099.43147

Perfs:

Top	Bot	Thru	Comments
3480	3485		
3475	3478		
3078	3081		

Remarks: HURRICANE CEMENTING CO. TICKET # 100861

Plugged through: TBG

District: 04

Signed 
KCC WICHITA (TECHNICIAN) CM

DEC 20 2017

JAN 02 2018
RECEIVED

INVOICED
JAN 17 2018