

1 090073

5-11

15-097-20242-0009

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15- NA

C SW SE, SEC. 33, T 28 S, R 18 W/E

660 feet from S section line

1980 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 3538

Lease Name Koehn Well # 4

Operator: Graham Royalty, Ltd.

County Kiowa 161.36

Name & Address 5429 LBJ Freeway, Suite 550

Well Total Depth 4965 feet

Dallas, TX 75240

Conductor Pipe: Size feet

Surface Casing: Size 8 5/8 feet 603

Abandoned Oil Well Gas Well X Input Well SWD Well D&A

Other well as hereinafter indicated

Plugging Contractor Sargents Casing Pulling Service License Number 6547

Address Box 506, Liberal, KS 67905-0506

Company to plug at: Hour: 10:30 a.m. Day: 11 Month: 5 Year: 19 90

Plugging proposal received from Doug Blair

(company name) Sargents Casing Pulling Service (phone) 316-624-7455

were: 5 1/2" at 4965' PBD 4491' Perfs at 3583-88'

1st plug pump 1 sx hulls and 25 sx cement at perfs,

2nd plug pump 35 sx cement at 1100',

3rd plug at 630' with 50 sx cement,

4th plug at 40' with 10 sx cement.

Plugging Proposal Received by Glenn Barlow (TECHNICIAN)

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 5:15 p.m. Day: 11 Month: 5 Year: 19 90

ACTUAL PLUGGING REPORT 1st plug pumped 100 lbs. hulls and 25 sx cement at 3588',

2nd plug pumped 50 sx cement at 1100',

3rd plug pumped 50 sx cement at 630',

4th plug pumped 10 sx cement at 40'.

RECEIVED STATE CORPORATION COMMISSION

MAY 15 1990 5-15-90

CONSERVATION DIVISION Wichita, Kansas

(See back)

Remarks: Used common cement by Sargents. Recovered 2307' of 5 1/2" casing.
(if additional description is necessary, use BACK of this form.)

INVOICED (if known) observe this plugging.

DATE 5-22-90

Signed Michael R. Wilson (TECHNICIAN)

INV. NO. 28180

5-11

After pumping plug at 1100', pulled two joints and pipe became stuck.
Shot off at 1030' but pipe remained stuck. Shot off at 916' but pipe
remained stuck. Shot off at 818' and recovered the remainder of pipe.
Pipe originally shot off at 2519'.

1500' 0"

1000' 0"