

6-23-88 15-145-00025-0009 R

To: 1 120106
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15- Drill Completion Date 10/12/67

NW NW NE, SEC. 8, T 23 S, R 16 W/EX
4950 feet from S section line
2310 feet from E section line

TECHNICIAN'S PLUGGING REPORT
Operator License # 5988
Operator: Halliburton Oil Producing Company
Name & Address: Box 10
Stafford, KS 67578

Lease Name Scharzt Well # 2
County Pawnee 139.75
Well Total Depth 4300 feet
Conductor Pipe: Size _____ feet
Surface Casing: Size 8 5/8 feet 250

Abandoned Oil Well Gas Well AOB KCC
Input Well _____ SWD Well _____ D&A _____

Other well as hereinafter indicated _____

Plugging Contractor Kelso Casing Pulling, Inc. License Number 6050

Address P.O. Box 347, Chase, KS 67524

Company to plug at: Hour: 11 a.m. Day: 23 Month: 6 Year: 1988

Plugging proposal received from Kelso

(company name) Kelso Casing Pulling, Inc. (phone) 316-938-2457

were: 4 1/2" at 4299' PBTD 4180' Perfs at 4092-4242 (6 sets) squeezed at 3190' w/150 sx cement
1st plug sand back to 4050' and dump 4 sx cement on top of sand through bailer,
2nd plug pump 4 sx hulls, 10 sx gel, 50 sx cement, 10 sx gel, 1 sx hulls, release wiper plug
and pump 125 sx cement.

Plugging Proposal Received by Steve Pfeifer (TECHNICIAN)

Plugging Operations attended by Agent?: All _____ Part None _____

Operations Completed: Hour: 1 p.m. Day: 23 Month: 6 Year: 1988

ACTUAL PLUGGING REPORT 1st plug sanded back to 4050' and dumped 4 sx cement on top of sand with bailer,

On 6/16/88 Paul Luthi witnessed Allied pumping 3 sx hulls, 10 sx gel, 25 sx cement hole in casing-not plugged. RECEIVED STATE CORPORATION COMMISSION

2nd plug ran 2 7/8" drill pipe to 600' and pumped 50 sx cement, JUN 29 1988

3rd plug laid down 200' of drill pipe and pumped in 50 sx cement, (over) CONSERVATION DIVISION

Remarks: Used 60/40 Pozmix 6% gel by Allied. Recovered 634' of 4 1/2" casing. (4 1/2" parted at 634')
(If additional description is necessary, use BACK of this form.)

INVOICED
Observe this plugging.

DATE 7-13-88
INV. NO. 21323
6-23

Signed Deane Rankin (TECHNICIAN)

4th plug laid down 200' of drill pipe and circulated cement at 200',
5th plug laid down rest of drill pipe and filled hole with cement.

Attempt to pump cement down 8 5/8" was not successful.

INVERTED

DATE: 11-11-54
TIME: 10:00 AM