

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-119-20189-00-01
Spot: NESWNENE Sec/Twnshp/Rge: 9-35S-29W
4599 feet from S Section Line, 758 feet from E Section Line
Lease Name: ADAMS Well #: F 3
County: MEADE Total Vertical Depth: 6750 feet

Operator License No.: 34381
Op Name: URBAN OIL AND GAS GROUP LLC
Address: 1000 E 14TH ST SUITE 300
PLANO, TX 75074

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		4910		WITH 2 SX CMT
CIBP		5100		
CIBP		5755		
CIBP		6020		
PROD	5.5	6250	0	WITH 200 SX CMT
SURF	8.625	1492		WITH 675 SX CMT

Well Type: EOR UIC Docket No: E25081.2 Date/Time to Plug: 10/17/2017 10:00 AM
Plug Co. License No.: 35049 Plug Co. Name: QUALITY COMPLETIONS OF ARKANSAS, LLC
Proposal Rcvd. from: CHASE RENFRO Company: URBAN OIL & GAS Phone: (972) 543-8831

Proposed Plugging Method: SET CIBP @ 4910' WITH 2 SX CMT. RUN CBL FROM 1600' TO 0' TO DETERMINE ORDERS.

Plugging Proposal Received By: LARRY HARRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 10/17/2017 12:00 PM KCC Agent: KENNY SULLIVAN

Actual Plugging Report:

SET CIBP @ 4910' WITH 2 SX CMT. CBL SHOWED COLUMN OF CMT FROM 1050' - 280'. 1ST PLUG AT 1530' WITH 160 SX CMT TO 0'. FLUID STARTED CIRCULATING OUT OF BACKSIDE SO BACKSIDE WAS SHUT IN. PULLED OUT OF HOLE WITH TBG & PUMPED DOWN 5 1/2" CASING WITH 55 SX CMT TO 0' OUT OF BACKSIDE.

Perfs:

Top	Bot	Thru	Comments
4952	4970		


INVOICED
DEC 18 2017

Remarks: **COMPLIANCE ISSUE: FAILED MIT** USED COMMON CEMENT BY QUALITY COMPLETIONS OF ARKANSAS.

Plugged through: TBG

District: 01

Signed



(TECHNICIAN)

