

DRILL STEM TESTS

1. 3192 - 3229 Gas to surface in 3 minutes. Started flowing oil in 15 minutes, flowed 20 minutes. Shut in 25 minutes, BHP 1100#. * See remarks below.
2. 3265 - 3293 Recovered 65 feet heavily, gas cue, oil specked mud in 1 hour. Unmeasurable gas blow 20 minutes. BHP 1050# - 20 minutes.
3. 3296 - 3319 Recovered 1200' oil 1 hour. 30 minute SIP 1180#.
4. 3319 - 3338 Recovered 40 feet mud in 30 minutes. SIP 1100#.
5. 3419 - 3466 Recovered 660 feet il in 1 hour. BHP 1000#.
6. 3498 - 3503 No test due to mechanical failure.
7. 3505 - 3518 No test due to mechanical failure.

* Stood over night with occasional blow-off. When pulled recovered 840 feet gassy oil and 180 feet muddy, oily, gassy water. Initial flow 800#, final 875#. Corrected Gravity 30.5