

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
266 N. Main St., Ste. 220  
Wichita, KS 67202-1513

API Well Number: 15-025-21549-00-00  
Spot: SWSWNWSW Sec/Twnshp/Rge: 20-32S-22W  
1538 feet from S Section Line, 5110 feet from E Section Line  
Lease Name: HAZEL THOMAS SWD Well #: 1  
County: CLARK Total Vertical Depth: 820 feet

Operator License No.: 5046  
Op Name: RAYMOND OIL COMPANY, INC.  
Address: PO BOX 48788  
WICHITA, KS 67201

| String | Size  | Depth (ft) | Pulled (ft) | Comments        |
|--------|-------|------------|-------------|-----------------|
| PKR    |       | 483        |             |                 |
| PROD   | 5.5   | 761        | 0           | WITH 955 SX CMT |
| SURF   | 8.625 | 206        |             | WITH 260 SX CMT |

Well Type: SWD UIC Docket No: D31430.0 Date/Time to Plug: 01/18/2018 10:00 AM  
Plug Co. License No.: 34059 Plug Co. Name: HURRICANE SERVICES, INC.  
Proposal Rcvd. from: ALLEN SMITH Company: RAYMOND OIL Phone: (316) 882-8825

Proposed Plugging Method: RUN TBG TO TOP OF PACKER & SPOT 20 SX HOT CMT. WAIT 1 HOUR TO TAGE THEN FILL UP & TOP OFF AS NEEDED.

Plugging Proposal Received By: SCOTT ALBERG Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 01/19/2018 12:00 AM KCC Agent: LARRY HARRIS

Actual Plugging Report:

1/10/18: SHEARED SUB OFF PACKER WHILE ATTEMPTING TO PULL. PACKER STUCK AT 482'. OPERATOR ATTEMPTED TO RUN-SET NEW PACKER ON TOP OF STUCK ONE TO RE-MIT BUT COULD NOT GET DOWN HOLE PAST 140'. HAD TRIED TO RUN TAPERED MILL BUT COULDN'T GET PAST 200'. RAN 2 7/8" TBG. STACKED OUT AT 143'. RAN 2 3/8" TBG. STACKED OUT AT 209'. 1/18/18: RAN 1" TBG TO 473' (TOP OF PACKER). PUMPED 90 SX CMT WITH THE FIRST 25 SX HOT CMT. POOH. WAIT 1 HOUR. RAN IN 1" BUT DID NOT TAG CMT. PUMPED 110 SX CMT. POOH WITH 1". SDON. 1/19/18: RAN 1" TO 473'. DID NOT TAG CMT. PUMPED 100 SX HOT CMT. HAD CIRCULATION AT THE END. POOH & WAITED 1 HOUR. RAN 1" IN HOLE. TAGGED CMT AT 430'. CIRCULATED CMT TO SURFACE WITH 75 SX CMT, 15 SX CMT TO THE PIT. PULLED TBG & TOPPED OFF WITH 10 SX CMT.

Perfs:

| Top | Bot | Thru | Comments |
|-----|-----|------|----------|
| 510 | 760 |      |          |

INVOICED

Remarks: \*\*COMPLIANCE ISSUE: FAILED MIT\*\* USED COMMON CMT 2% CC BY HURRICANE SERVICES. MAR - 7 2018

Plugged through: TBG

District: 01

Signed Tony Adams ECRB  
(TECHNICIAN)

RECEIVED  
JAN 23 2018  
KCC DODGE CITY

Form CP-2/3