

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-023-21452-00-00
Spot: S2N2SWSE Sec/Twnshp/Rge: 27-5S-38W
730 feet from S Section Line, 1980 feet from E Section Line
Lease Name: DELORES Well #: 1-27
County: CHEYENNE Total Vertical Depth: 5200 feet

Operator License No.: 34318 String Size Depth (ft) Pulled (ft) Comments
Op Name: BEREXCO LLC PROD 4.5 4836 400 SX
Address: 2020 N. BRAMBLEWOOD SURF 8.625 377 250 SX
WICHITA, KS 67206

Well Type: OIL UIC Docket No: . Date/Time to Plug: 03/08/2018 10:00 AM
Plug Co. License No.: 34318 Plug Co. Name: BEREXCO LLC
Proposal Rcvd. from: HASSAN SHAKIL Company: BEREXCO LLC Phone: (316) 265-3311

Proposed Plugging Method: Ordered 350 sx 60/40 pozmix 4% gel cement, 1800 # gel and 500 # hulls.
8 5/8" surface casing set at 377' w/250 sx cement.
4 1/2" production casing set at 4836' w/400 sx cement. TOC from bond log: 3150'.
TD 5200'. PBD 4790' estimated.
Perforations: 4654' - 4660'.

Plugging Proposal Received By: CASE MORRIS Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 03/09/2018 2:30 PM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Operator requested plugging plan for pipe pull.
03/08/2018 - CIBP set at 4625'. 5 sx cement placed on top with dump bailer. Unpacked braden head. Pulled stretch. Calculated 1300' pipe recovery. Perforated production casing at 2314'. Shut down for the day.
03/09/2018 - Operator decided pipe recovery was not economical. Ran tubing to 3180' and pumped 100 sx cement w/250 # hulls. Pulled tubing to 1613' and pumped 110 sx cement w/250 # hulls. Cement circulated to surface. Pulled tubing to surface. Connected to 4 1/2" production casing and pumped 15 sx cement. Connected to 8 5/8" surface casing and pumped 75sx cement. Maximum pressure 50 PSIG.

GPS: 39.58491N -101.57057W

Perfs:

Top	Bot	Thru	Comments
4654	4660		

3-16-18
KCC WICHITA
MAR 16 2018
RECEIVED

Remarks: QUALITY PLUS OILFIELD SERVICES PULLING UNIT AND OES PUMPING SERVICE LLC TICKET # 55.013

INVOICED

APR 20 2018

Plugged through: TBG

District: 04

Signed

Darrel Dipman

(TECHNICIAN)

CM

MAR 17 2018