

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-129-20083-00-01
Spot: SENWNWNW Sec/Twnshp/Rge: 10-33S-41W
4664 feet from S Section Line, 4718 feet from E Section Line
Lease Name: BERRYMAN RICHFIELD UNIT Well #: 19-1W
County: MORTON Total Vertical Depth: 5160 feet

Operator License No.: 34832
Op Name: SCOUT ENERGY MANAGEMENT LLC
Address: 4901 LBJ FREEWAY SUITE 300
DALLAS, TX 75244

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|-----------------|
| CIBP | | 4898 | | WITH 2 SX CMT |
| L1 | 2.875 | 4584 | | WITH 735 SX CMT |
| PROD | 4.5 | 5158 | 0 | WITH 120 SX CMT |
| SURF | 8.625 | 1517 | | WITH 700 SX CMT |

Well Type: EOR UIC Docket No: E18039.16 Date/Time to Plug: 04/06/2018 10:00 AM
Plug Co. License No.: 33338 Plug Co. Name: ORR ENTERPRISES, INC.
Proposal Rcvd. from: JOEL Company: ORR ENTERPRISES, INC. Phone: (580) 251-9618

Proposed Plugging Method: SET CIBP @ 5010'. TOC ON 2 7/8" AT 4584'. CUT 2 7/8" OFF AT 4500'. CIRCULATE WELL WITH 9.5# MUD & 25 SX CMT. SPOT 65 SX CMT AT 3590'. LAY DOWN 2 7/8". CUT OFF 4 1/2" CASING AT 1570'. CIRCULATE HOLE WITH 9.5# MUD. LAY 4 1/2" CASING DOWN. RUN IN WITH TBG. SPOT 60 SX CMT AT 550'. CIRCULATE CMT TO SURFACE FROM 80-0'.

Plugging Proposal Received By: STEVE PFEIFER WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 04/09/2018 4:00 PM KCC Agent: HEITH WALSH

Actual Plugging Report:

UNSET PACKER & TOOH WITH 1.5" TBG. SET CIBP @ 4898' WITH 2 SX CMT. PRESSURE TESTED 2 7/8" TBG & 4 1/2" CASING TO 1500# & IT HELD. TBG STUCK IN HOLE. PERFORATED 2 7/8" & THE 4 1/2" AT 1570'. PUMP 50 SX CMT & DISPLACE IT TO 1300'. PERFORATE 2 7/8" & 4 1/2" AT 550'. SDON. 4/9/18: TRIED TO PUMP INTO TO CIRCULATE & STARTED TO PRESSURE UP TO 1600# HELD. PERFORATE 2 7/8" & 4 1/2" AT 540'. PUMPED INTO IT & PRESSURED UP TO 2000# & HELD. PERFORATED 2 7/8" & 4 1/2" AT 415' CIRCULATED WATER 2 7/8" X 4 1/2" ANNULUS, 4 1/2" X 8 5/8" ANNULUS. PRESSURED UP TO 1600#. CUT 2 7/8" TBG OFF AT 430' & CIRCULATED WATER 2 7/8" X 4 1/2" ANNULUS & THE 4 1/2" X 8 5/8" ANNULUS. CIRCULATE 156 SX CMT FROM 434' TO 0' IN 2 7/8" X 4 1/2" ANNULUS & THE 4 1/2" X 8 5/8" ANNULUS.

Perfs:

| Top | Bot | Thru | Comments |
|------|------|------|----------|
| 5050 | 5062 | | |

INVOICED
MAY 08 2018

Remarks: **COMPLIANCE ISSUE: FAILED MIT** USED COMMON CEMENT BY ORR ENTERPRISES.

Plugged through: TBG

District: 01

Signed

Heith Walsh

(TECHNICIAN)

RECEIVED
APR 16 2018
KCC DODGE CITY

SA