

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-151-21981-00-00
Spot: SESENWSE Sec/Twnshp/Rge: 27-29S-13W
1557 feet from S Section Line, 1645 feet from E Section Line
Lease Name: MASON Well #: 3
County: PRATT Total Vertical Depth: 4750 feet

Operator License No.: 35186
Op Name: SUPERNOVA ENERGY, INC.
Address: 2250 N. ROCK RD SUITE 118-107
WICHITA, KS 67226

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|-----------------|
| CIBP | | 3850 | | WITH 2 SX CMT |
| CIBP | | 4480 | | WITH 2 SX CMT |
| PROD | 4.5 | 4719 | 710 | WITH 200 SX CMT |
| SURF | 10.75 | 279 | | WITH 250 SX CMT |

Well Type: OG UIC Docket No: _____ Date/Time to Plug: 05/08/2018 9:30 AM
Plug Co. License No.: 31925 Plug Co. Name: QUALITY WELL SERVICE, INC.
Proposal Revd. from: DAVID BRADY Company: QUALITY WELL SERVICE, INC. Phone: (620) 727-3410

Proposed Plugging Method: SET CIBP'S AT 4520' & 3870' WITH 2 SX CMT ON TOP OF EACH CIBP. PLUG AT 720' WITH 15 SX GEL & 50 SX CMT. PLUG AT 300' WITH 75 SX CMT. PLUG AT 40' WITH 30 SX CMT.

Plugging Proposal Received By: STEVE PFEIFER WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 05/09/2018 3:30 PM KCC Agent: STEVE PFEIFER

Actual Plugging Report:

Perfs:

SET CIBP'S AT 4480' & 3850'. PUT 2 SX CMT ON TOP OF EACH CIBP THROUGH DUMP BAILER. 1ST PLUG AT 710' WITH 15 SX GEL & 50 SX CMT WITH 100# HULLS IN WITH CMT WITH 3% CC. 2ND PLUG AT 315' WITH 75 SX CMT. HAD NO RETURNS. PULLED PIPE UP THE HOLE & LET CMT SET. TAG TOC @ 200'. 3RD PLUG AT 40' WITH 50 SX CMT WITH 3% CC. NO RETURNS. LET CMT SET. CMT DOWN 130'. PUMP 150# HULLS & 100 SX CMT WITH 3% CC. NO RETURNS. SDON. LET CMT SET. 5/9/18: TAG TOC @ 75'. TOP OFF WELL WITH 35 SX CMT.

| Top | Bot | Thru | Comments |
|------|------|------|----------|
| 4566 | 4570 | | |
| 3912 | 3916 | | |

INVOICED
JUL 18 2018

Remarks: USED 60/40 POZMIX 4% GEL BY QUALITY WELL CEMENTING.
Plugged through: CSG

District: 01

Signed: Steve Pfeifer
(TECHNICIAN)

RECEIVED
MAY 22 2018
KCC DODGE CITY