

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-151-20712-00-01
Spot: NESESENW Sec/Twnshp/Rge: 16-26S-11W
3023 feet from S Section Line, 2952 feet from E Section Line
Lease Name: SHRIVER Well #: 1
County: PRATT Total Vertical Depth: 4627 feet

Operator License No.: 32457
Op Name: ABERCROMBIE ENERGY, LLC
Address: 10209 W. CENTRAL, STE 2
WICHITA, KS 67212

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		3750		WITH 2 SX CMT
PROD	4.5	4420	0	WITH 150 SX CMT
SURF	10.75	272		WITH 280 SX CMT

Well Type: SWD UIC Docket No: D20253.0 Date/Time to Plug: 05/01/2018 8:00 AM
Plug Co. License No.: 7023 Plug Co. Name: KLIMA WELL SERVICE, INC.
Proposal Rcvd. from: TIM JULIAN Company: ABERCROMBIE ENERGY Phone: (620) 793-8185

Proposed Plugging Method: SET CIBP @ 4370' WITH 2 SX CMT. PRESSURE TEST CASING AFER CIBP. PERFORATE AT 630' & PUMP 50 SX CMT & 150# HULLS IN LAST 25 SX. PERFORATE AT 300' CIRCULATE CMT TO SURFACE.

Plugging Proposal Received By: HEITH WALSH Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 05/01/2018 5:00 PM KCC Agent: KEN SCOFIELD

Actual Plugging Report:

UNABLE TO GET CIBP TO 4370' DUE TO RATTY CASING. SET CIBP @ 3750' WITH 2 SX CMT PLACED ON TOP. PRESSURE TEST CASING TO 100 PSI. PERFORATE AT 630' & 300'. TIH WITH TBG TO 608' & PUMP 50 SX CMT WITH 100# HULLS IN LAST 25 SX CMT. DISPLACED FLUID TO SURFACE INSIDE & OUT WHILE PUMPING PLUG. PULL TBG TO 300' & PUMP 40 SX CMT TO FILL 4 1/2" CASING. CLOSE 2" VALVE ON DISCHARGE FROM 4 1/2" AND TBG ANNULUS. PUMP 150 SX CMT UP BACKSIDE WITHOUT RETURNS TO SURFACE. PULL TBG OUT OF HOLE. TIH WITH TBG TO 608' & PUMP 50 SX COMMON CEMENT WITH 3% CC. WAIT ON CMT 1 1/2 HOURS. FLUID LEVEL AT 150'+/-. PUMP 40 SX CMT TO FILL 4 1/2" CASING. PUMP 150 SX CMT TO FILL BACKSIDE OF 4 1/2" CASING. LEVELS HOLDING STEADY AT SURFACE.

Perfs:

Top	Bot	Thru	Comments
4420	4627		
<i>Involved</i>			
<i>7-2-18</i>			

Remarks: USED 60/40 POZMIX & COMMON CEMENT WITH 3% CC BY COPELAND ACID.

Plugged through: CSG

District: 01

Signed Ken Scofield
(TECHNICIAN)

RECEIVED
MAY 10 2018
KCC DODGE CITY