

1041308

5-28

API NUMBER 13-007-22197-00-00

To: STATE CORPORATION COMMISSION  
Wichita State Office Bldg. - PLUGGING SECTION  
130 S. Market, Room 207B  
Wichita, KS 67202

C N W S W SEC. 5, T. 30 S, R. 15 W/8

1980' feet from S section line

4620' feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License 18061

Lease Name Lee Trust Well # 1

Operator: Oil Producers, Inc. of Kansas

County Barber

Name & Address P.O. Box 8647

Well Total Depth 4886 158.80 feet

Wichita, Ks. 67208-8674

Conductor Pipe: Size \_\_\_\_\_ feet

Surface Casing: Size 8 5/8 feet 276'

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SMD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor D.S. + W. Well Servicing, Inc. License Number 6901

Address P.O. Box 231, Claflin, Ks. 67525

Company to plug at: Hour: 12:15 P.M. Day: 28 Month: 5 Year: 1998

Plugging proposal received from Kent Strube

(company name) D.S. + W. Well Servicing, Inc. (phone) 316-587-3361

work: 5 1/2" @ 4872 w/ 150 sx. cement, PBTD @ 4770', Perfs @ 4746'-4752'

1<sup>st</sup> plug sand back to 4700' + dump 5sx. cement on top of sand through bailer

2<sup>nd</sup> plug Pump down 8 5/8" surface pipe w/ 300# hulls, 10sx. gel, 50sx. cement,

10sx. gel, 100# hulls, 8 5/8" wiper plug + 125 sx. cement.

Plugging Proposal Received by Steve Pfeifer (TECHNICIAN)

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 12:45 P.M. Day: 28 Month: 5 Year: 1998

ACTUAL PLUGGING REPORT 1<sup>st</sup> plug sanded back to 4700' + dumped 5sx. cement on top of sand bridge through bailer

2<sup>nd</sup> plug pumped down 8 5/8" surface pipe w/ 300# hulls, 10sx. gel, 50sx. cement, 10sx. gel, 8 5/8" wiper plug + 125 sx. cement.

Max. Press. = 800# S.I.P. = 400#

JUN 03 1998

CONSERVATION DIVISION WICHITA, KS

Remarks: Used 60/40 ppm mix 6 gel by Allied. Recovered 3100' of 5 1/2" casing.

INVOICED

(old / date) observe this plugging.

DATE 6-8-98

INV. NO. 50689

Signed Steve Pfeifer (TECHNICIAN)