

Corrected

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1872151

WELL ID _____

LOCATION OF WATER WELL

County	Sedgwick	Section	15	Township	27	Range	2	☐ E ☒ W	Fraction	SE	¼ NW	¼ SW	¼
Latitude	37.69709	Longitude	-97.53196		Datum	WGS84		Elevation	1399				

WATER WELL LOCATION☐ at owner's address16881 W Hickory St
Goddard, KS 67052

16681 W Hickory St

WATER WELL OWNER

Name	
Business	Lies-Bugner Construction
Address	24100 W 45h St N Andale KS 67001

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☐ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☐ Yes ☒ No Permit ID: _____

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 16 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: Thermal Plastic

1st interval: 0 ft. to 20 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: SDR-26

2nd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot

1st interval 20 ft. to 140 ft. Slot Size _____

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

RECEIVED

Domestic Lawn/Garden

Additional info if required:

FEB 02 2026

of Boreholes

of Domestic Wells

COMPLETION

Depth of completed well: 140 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) 32 ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 31 ft.

Date measured: 06/20/2025

Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land Surface

Estimated yield: 8 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☒ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☐ Yes ☐ No

Date disinfected (mm/dd/yy): _____

CONSTRUCTION**Borehole interval:**

from 0 to 140 ft.

from _____ to _____ ft.

from _____ to _____ ft.

Borehole diameter:

10 in.

_____ in.

_____ in.

Grout:

1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 140 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Travis Cutler**WELL COMPLETION DATE** 06/20/2025**CONTRACTOR BUSINESS NAME**

Weninger Drilling, LLC